 Eskom	Work Instruction	Group Capital
---	------------------	---------------

Title: **Medupi Spill Prevention, Control and countermeasures Management Plan**

Document Identifier: **348-880696**

Alternative Reference Number: **200 – 80598**

Area of Applicability: **Medupi Power Station Project**

Functional Area: **Environmental Management**

Revision: **4**

Total Pages: **21**

Next Review Date: **July 2028**

Disclosure Classification: **Controlled Disclosure**

Compiled by	QA, Interface & Governance Review	Functional Responsibility	Authorized by
			
N. Nengobela Senior Environmental Advisor	L. Ndlovu Quality Assurance Manager	N. Khuzwayo Safety, Health & Environmental Manager	Z. Shange General Manager: Medupi GC
Date: 04/07/2025	Date: 07/07/2025	Date: 07/07/2025	Date: 2025/07/10

Content

	Page
1. Introduction.....	3
2. Supporting Clauses	3
2.1 Scope.....	3
2.1.1 Purpose.....	3
2.1.2 Applicability	4
2.1.3 Effective date.....	4
2.2 Normative/Informative References	4
2.2.1 Normative.....	4
2.2.2 Informative.....	4
2.3 Definitions	5
2.4 Abbreviations	5
2.5 Roles and Responsibilities	6
2.6 Related/Supporting Documents.....	7
3. Document Content.....	7
3.1 Process Map / Flowchart.....	7
3.2 General	7
3.3 SPCC Process Description.....	8
3.3.1 Spill Impacts Assessment and Spill Assessment Register	8
3.3.2 Spill Prevention, Control and Countermeasure Plan	8
3.3.4 Spill Response Measures.....	13
3.4 Waste Disposal	16
4. Process for Monitoring.....	16
4.1 Key Performance Areas and Indicators	16
4.2 Document Review and Self-Assessment.....	17
4.2.1 Document Self-Assessment	17
4.2.2 Review Period	18
4.3 Training Requirements	18
5. Acceptance.....	18
6. Revisions.....	18
7. Development Team	18
Appendix A – Process Self-Assessment Checklist.....	19
Table 1: RACI Matrix.....	7
Table 3: KPAs/KPIs	16

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

1. Introduction

This document is designed for Principal Contractors (PCs) to use as a guide in preparing a Spill Prevention, Control, and Countermeasures (SPCC) Plan in response to primarily land-based spills for the Construction Phase of the Medupi Power Station Project but also includes responses to spills on water bodies and concreted surfaces. All PCs will be required to develop their own SPCC-Plan, in conjunction with related procedural documents, to effectively govern their activities in terms of spill management as appropriate to meet the requirements of the Medupi Site. The PCs' specific SPCC-Plan must be accepted by TM Environmental Department. This document forms part of the Project's Environmental Management System as an Operational Control Plan.

2. Supporting Clauses

2.1 Scope

This document sets out the requirements for the actions required to avoid, mitigate, and respond to, land-based spills that occur on the Medupi construction site, and areas and activities deemed to form part of such, under relevant contractual arrangements. It addresses spills of all liquids deemed hazardous to the environment, which includes, but is not limited to:

- Hydrocarbons.
- Lubricants, solvents and paints.
- Hazardous liquid wastes, including leachates.

All PCs shall use the SPCC-Plan Template (348-101224), which is explained in this document, for the duration of the Project, and it will be updated throughout the Project's construction phase so that the SPCC-Plan reflects actual site conditions and practices. At a minimum, PCs must review and update their SPCC-Plans on an annual basis. TM Environmental Department will retain an updated copy of the PCs' SPCC -Plans.

This SPCC-Plan Document provides:

- References to control guidelines and standards.
- Responsibilities for the implementation of an SPCC-Plan.
- Mitigation measures to be implemented by the PC during construction and/or installation works to meet the project commitments and eliminate or reduce potential spills.
- Verification and monitoring of implemented requirements.
- Reporting requirements.

2.1.1 Purpose

The purpose of an SPCC Plan is to develop and implement a spill prevention and management plan in order to protect human health and the environment from spills and releases of hazardous chemical substance (HCS).

The objectives of this document are to:

- Guide the PCs to develop and implement a Site Specific SPCC-Plan for the management of land-based spills during the Construction Phase of the Medupi Power Station Project.

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

- Assists the TM in ensuring that the intended outcomes of the spill response measures implemented by PCs are achieved and assures compliance with legal and policy obligations and other requirements.
- To serve as an important part of the environmental management process to translate commitments made by PCs, in regard to spill response, into actions.

2.1.2 Applicability

This document shall apply to TM and all Principal Contractors.

2.1.3 Effective date

This document is effective from the date of authorisation.

2.2 Normative/Informative References

Parties using this document shall apply the most recent edition of the documents listed in the following paragraphs.

2.2.1 Normative

- [1] 348-961711 Project Execution Plan
- [2] 348-883902 Project Quality Plan
- [3] 348-653867 Development and Change of Medupi QMS Documents
- [4] 348-883808 Document and Record Management Work Instruction
- [5] 348-860846 Medupi Environmental Policy
- [6] 348-882048 EMS Manual and scope
- [7] 348-860847 Procedure for the Identification and Assessment of Environmental Aspects and Impacts
- [8] National Environmental Management Act No. 107 of 1998
- [9] 348-693723 Environmental Incident Management Procedure
- [10] 348-687105 Identification and Application of Environmental Operational Controls

2.2.2 Informative

- [11] ISO 9001:2015 Quality Management Systems
- [12] ISO 14001:2015 Environmental Management System
- [13] ISO 45001:2018 Occupational Health and Safety Management System

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

2.3 Definitions

Term	Explanation
Aspect	Element of an Organization's activities, products or services that can interact with the environment
Environmental Incident	Any unplanned event, which could or does result in harm, damage and/or environmental pollution or degradation. Pollution of Underground Water or Oil and Chemical Spills
Environmental receptor	Sensitive Environment areas that may be affected, i.e. soil, water, air etc.
Environmental sensitive area	Sensitive areas are areas that typically contain populations that could be particularly sensitive to a hazardous include areas where groundwater is used for agricultural or drinking chemical substance spill or release. Such areas include wetlands, areas that provide habitat for threatened or endangered species. Sensitive areas also water, such as wellhead protection zones and sole source aquifer recharge areas.
Hydrocarbon	An organic compound consisting entirely of hydrogen and carbon. The majority of hydrocarbons found naturally occur in crude oil
Hydrocarbon spill	Refers to the release of liquid petroleum hydrocarbon (oil, diesel, jet fuel, etc.) spillage into the environment (includes soil and water) which could or does result in environmental damage, and/or pollution or degradation.
Impact	Any change to the environment, whether adverse or beneficial, wholly or partially resulting from an organization's environmental aspects.
Leachate	Water that gets polluted when it seeps through waste and this includes effluent from decomposing waste materials.
Principal Contractor (PC)	An employer who performs construction work and includes principal contractors. Contracted companies are specifically viewed as employers in their own right, as per the OHSAct.
Section 30 Incident	Emergency Environmental incident, as described in section 30 of NEMA.
Sub-contractor	An Employer who performs construction work under the direction of a PC.
Waterways	Waterways include streams, culverts, rivers, drainage lines, etc.

2.4 Abbreviations

Abbreviation or Acronym	Explanation
DFFE	Department of Forestry, Fisheries, and the Environment
DWS	Department of Water and Sanitation
ECO	Environmental Control Officer
EMP	Environmental Management Plan

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

Abbreviation or Acronym	Explanation
EMS	Environmental Management System
HCS	Hazardous Chemical Substance
ISO	International Organisation for Standardisation
NEMA	National Environmental Management Act (Act No. 107 of 1998)
NWA	National Water Act (Act No. of 36 of 1998)
PCs	Principal Contractors
NCA	Nonconformity and Corrective Action Form
SPCC-Plan	Spill Prevention, Control and Countermeasures Plan
TM	Team Medupi

2.5 Roles and Responsibilities

a) Responsible

Those who do the work to achieve the task. There is at least one role with a type of participation, although others can be delegated to assist in the work required.

b) Accountable (also approver or final approving authority)

The one ultimately answerable for the correct and thorough completion of the delivery or task, and the one who delegates the work to those responsible. In other words, an accountable must sign off (approve) work that responsible provides. There **must** be only one accountable specified for each task or deliverable.

c) Consulted (sometimes counsel)

Those whose opinions are sought, typically subject matter experts; and with whom there is two-way communication.

d) Informed

Those who are kept up to date on progress, often only on completion of the task or deliverable; and with whom there is just one-way communication.

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

Table 1: RACI Matrix

Process Step/Activity	General M	TM Construction Manager	TM departmental Manager	TM Contracts Manager	TM SHE Manager	TM Environmental Practitioners	ECO	PCs Environmental Practitioners
Implementation of the Plan	I	I	I	I	A,C,I	R,C,I	I,C	R
Monitoring compliance to the plan	I	C,I	C,I	I	A,C,I	R,C,I	R,C,I	R

2.6 Related/Supporting Documents

The following records are utilized to record necessary process data required to verify process conformity:

- PC's SPCC-Plan
- Spill Assessment Register
- HCS Storage Facilities Register
- Incident management records
- Safe disposal certificates of hazardous wastes
- Maintenance records

Retention and storage of records generated as a result of this document shall follow the process defined in the Procedure 348-883808 "Document and Record Management" work instruction.

3. Document Content

3.1 Process Map / Flowchart

Not compiled.

3.2 General

The primary environmental impact addressed by this document is the risk of accidental and uncontrolled release of oil, fuel and/or chemicals to the environment that causes environmental and/or human health impacts.

Spills can arise as a result of:

- Transportation or refuelling accidents.
- Improper storage or packaging practices.
- Rupturing of tanks, drums or other storage containers.

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

- Inadequate repair and maintenance practise.
- Improper handling of hazardous chemical substance (HCS) during loading and/or off-loading.
- Accidents during use.

The measures outlined below are the mitigation requirements to be put in-place by each PC in their own site-specific SPCC-Plan in order to effectively achieve the commitments of the Medupi Site, as well as to eliminate or minimise any adverse environmental impacts resulting from spills due to their activities.

3.3 SPCC Process Description

3.3.1 Spill Impacts Assessment and Spill Assessment Register

The PC shall conduct a Spill Impacts Assessment and complete the Spill Assessment Register.

The following aspects must be considered and included in the Spill Assessment Register:

- Inventory List of all HCS that are used and stored by the PC during their activities and/or on their sites.
- Estimated maximum quantity of the HCS on site at any one time.
- Intended use of the HCS.
- List of MSDS's for all HCS and specify where these MSDS's can be found.
- Frequency of activity likely to have an environmental impact.
- List of all aspects (sources) of HCS on site that could result in a spill, i.e. plant and machinery that makes use of Hydrocarbons.
- Potential probability and frequency of a spill occurring due to the identified aspects.
- All locations (physical places) in area of operation where spill are likely to occur.
- Potential environmental impact (potentially worse case scenarios) that may occur in the event of a spill.
- Potential Environmental Receptors, Drainage Pathways and nearby waterways and Environmental Sensitive Areas.

The PCs must complete the Spill Assessment Register and submit it, together with their Site Specific SPCC-Plan, to TM Environmental Department for acceptance. All SPCC-Plans will be made available to the ECO.

3.3.2 Spill Prevention, Control and Countermeasure Plan

The PCs shall develop a site-specific SPCC-Plan, based on the outcome of the Spill Assessment Register, by making use of the SPCC-Plan Template.

The contents of the PC's site-specific SPCC-Plan shall contain the following:

- A brief description of the PC's Scope of Works.
- A brief description of the PC's Site Locations and boundaries (include all laydown areas and construction areas).

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

- A description of drainage pathways from the site.
- A PC's Site Map, which indicates the following:
 - Site location and boundaries.
 - Site access roads.
 - Plant parking areas.
 - Hazardous Chemical Substance Stores.
 - Refuelling - workshops- and maintenance areas.
 - Localities where HCS are used on a permanent basis.
- Drainage pathways from the site.
- Nearby waterways and sensitive areas, including their distance from HCS storage areas/areas of use.
- HCS, equipment, and decontamination areas (i.e. Potential Spill Sources).
- Pre-existing contamination sources.
- Location of all Spill prevention and response equipment (i.e. Spill Kits).
- A description of pre-existing contaminations, if applicable.
- Clear communication protocol in terms of SPCC.
- Detailed description of spill prevention and response techniques and methods.
- Methods of disposing of the hazardous waste material resulting from spill clean-up.
- The PC must develop the Site Specific SPCC-Plan and submit it, together with their Spill Assessment Register to TM Environmental Department for acceptance.
- Spill prevention and response training and awareness.
- Internal and external reporting procedures (Including WISPA Incident Notification).

Responsible personnel involved in SPCC;

- Contact details of all dedicated spill response personnel on site.
- Contact details for external spill response service in the event of a large spill.

3.3.3 Spill Prevention Measures

- PCs shall establish spill prevention measures to prevent and control the risks of spills, and implement such within their operational areas
- All mitigation measures must be in accordance with the Medupi Environmental Management Plan, Environmental Authorisations, Applicable Legislation, Standards (SANS) and other requirements.

The following spill prevention measures are required as best practices and PCs are expected to elaborate on these measures in their SPCC-Plan if they incorporate such measures:-

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

3.3.3.1 Plant/Machinery Maintenance and Inspections

- Regular inspections (preferably daily) is a key element of sound operational management for spill prevention as it provides the early identification of warning signs of hazardous conditions or practices that may lead to a spill.
- A site inspection procedure and the frequency of site inspections conducted by the PCs must also be described in their SPCC-Plan. All site inspections conducted by the PCs must be archived and made available on request.
- The following are considered to be typical indicators of hazardous conditions:
 - Poor container conditions such as excessive rust, dents or puncture marks.
 - Non-segregated, incompatible materials stored in the same area.
 - Chemical storage areas without adequate bunding or secondary containment.
 - Containers stored near moving or vibrating equipment.
 - HCS placed/decanted in inappropriate containers (e.g., corrosives in metal or decanting HCS in soft drink bottle).
 - Unmarked or improperly labelled containers.
 - Containers lacking or having insecure lids.
 - Inappropriate materials handling/transferring operations.
 - Leaking equipment (i.e. fuel, transmission and hydraulic systems).
 - Drip trays filled with rainwater.
 - Defective dip trays

If any such conditions are identified, it must be recorded and remediated as soon as possible.

- All machinery found to be a potential source of a future spill must be removed from the construction area and repaired at the dedicated workshops. Vehicles with chronic or continuous leaks must be removed from the construction site and repaired before returning to operations.
- **No leaking of any hazardous chemical substances from storage areas, equipment or vehicles will be tolerated on site.**
- The PC must establish a maintenance schedule of all plant/machinery and equipment that makes use of HCS, or could result in a spill, and include such in their SPCC-Plan.
- All Plant Repair, Maintenance & Cleaning must be done in accordance to the Medupi EMP. Emergency repairs may only be carried out if the environmental impact of moving the vehicle to a more suitable location is considered greater than that posed by conducting repairs in situ. Emergency repairs conducted in situ are only to be done so as to get the vehicle safely to a designated workshop for the full repair. The necessary spill prevention and clean-up measures must be complied with during emergency repairs.

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

- All materials used for maintenance e.g., oils, grease, lubricants, antifreeze, etc. shall be stored in designated and adequately bunded areas. The PC shall include a list of all plant and equipment that cannot be returned to the designated workshop for maintenance and repairs, e.g. cranes and crushers.
- All vehicles and equipment required on-site shall be parked or stored in designated areas at least 35 meters away from rivers, streams, wetlands, known archaeological sites, and any other sensitive environmental resource areas. All plant washing activities must be done at approved designated areas, in accordance to Medupi EMP. The PC must develop a Refuelling Procedure that aims to avoid spillage of HCS as far as possible. This Refuelling Procedure must be described and included in the PC's SPCC-Plan. The PC must also ensure that all refuelling of plant and equipment on site is done by a competent employee that has undergone awareness or training in terms of the Refuelling Procedure and the SPCC-Plan.
- **Best practices regarding refuelling of plant and equipment include the following as a minimum:**
 - Use off-site fuelling sites where practical.
 - Use designated areas for the required on-site refuelling.
 - Refuelling areas shall be located away from drainage courses.
 - Avoid "topping off" of fuel tanks.
 - Make use of a funnel while transferring chemical liquids.
 - Use secondary containment devices such as drip trays to catch spills or leaks while refuelling.
 - Absorbent spill clean-up materials shall be available and located in refuelling areas.

3.3.3.2 Transportation, Storage and secondary containment practices and structures

- Transportation, storage and handling of HCS must be done in accordance with the Medupi EMP.
- PCs must ensure that HCS during transit are secured and measures to prevent and/or minimise pollution are in place.
- The PCs must complete a register of all HCS Storage Facilities and submit it together with their Site Specific SPCC-Plan to the TM Environmental Department for verification and acceptance. TM Environmental Department will consolidate and verify registers of all HCS Storage Facilities from contractors.
- PCs shall establish and describe in their SPCC-plan the practices and structures that will be used to store, contain and transfer hazardous chemical substances. The description must at least incorporate the following aspects:
 - Hazardous chemical substances will be located and stored on bunded areas and contained on an impervious surface capable of handling the 110 % of the total volume of the hazardous chemicals, stored in the facility site at any given time so as to prevent spills from escaping to bare soil or into waterways.
 - Where multiple containers are stored in the same bund, the capacity of the bund must be 110% of the largest container, or 25% of the combined volumes.
 - Drip trays (of durable material and in good condition) will be used for all plant/machinery/HCS for the temporary containment of spills and drips, as a precautionary measure.

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

- Oil and fuel transfer valves and fittings, fuel hoses, and the like will be regularly inspected and stored to prevent spills onto bare soil or into waterways.
- Security measures for potential spill sources-Describe the security measures that will be maintained to prevent vandalism of potential spill sources.
- The methods that will be used to prevent stormwater contact with HCS.
- The (re)fuelling and/or (re)filling procedure for all equipment.
- Methods of managing secondary containment such as drip trays and bund walls during raining season.
- Number of drip trays that the PC has, as well as where and for what purpose these drip trays are used for. Drip trays must, as a minimum, conform to the following requirements:
 - Made of a strong, rigid and durable material.
 - Needs to be leak-proof and watertight.
 - Moveable for easy placement and emptying.
 - Identifiable to contractor and plant.

3.3.3.3 Spill Awareness and Training

- PCs must conduct Spill Awareness or Training sessions with all members of their staff.
- The manner in which such awareness training is conducted (i.e. toolbox talks, boardroom presentations, posters, etc.), as well as frequency and content of such awareness and training sessions must be described in the PC's SPCC-Plan.
- All records of awareness session attendance must be archived and available on request.
- Awareness and training topics must include (but is not limited to) the following:
 - All employees must know where to locate drip trays and Spill Response Kits, know the purpose of this equipment, and how to use it.
 - All employees must know how to communicate/report any spill to the PC's Environmental Officer or HSE Manager.
 - Employees that work with Plant, Machinery or HCS that could result in a spill, must be trained/made aware of the relevant procedures, such as handling of HCS, purpose and use of MSDS, hazardous waste disposal, incident management and refuelling procedures, as well as the use of spill clean-up kits and vehicle/plant maintenance,
 - Members of the PC's staff that are part of their Emergency Response Team must be trained to deal with emergency spill conditions, and the PC must describe the content and frequency of such training.

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

3.3.4 Spill Response Measures

3.3.4.1 Spill Response Equipment

- PCs must describe the contents of their Spill Kits and identify the locations of these spill kits at their areas of construction activities, as well as their lay-down areas. PCs must ensure that appropriately sized spill kits are maintained in close proximity to hazardous materials and equipment. The Spill Kits must be immediately accessible to all PC employees.
- Appropriate spill response equipment must be located and clearly marked at the following locations:
 - At each PC Lay-down area.
 - At each area where construction activity is conducted (based on identified Spill Aspects).
 - At all fuel and chemical storage facilities.
 - At all re-fuelling points.
 - All areas of significant risk based on the Spill Assessment Register.
- PCs shall ensure that Spill Kits are fully always stocked and regular inspections are conducted on the contents.
- The two main drivers of equipment selection are:
 - Hazardous Chemical type and operating environment: The equipment must be suited to handle all relevant types of HCS and at the same time appropriate for the specific operating environments that may be encountered.
 - Risk profile and requirement: The risk profile would dictate the quantity of equipment stock needed for an effective response. This must be in conjunction with site-specific requirements, legislation and applicable standards.
- The recommended equipment includes:
 - Absorbent Pads.
 - Saw-dust.
 - Appropriate Personal Protective Equipment (PPE).
 - Chemical resistant storage vessel.
 - Sandbags.
 - Dry granular absorbent.
 - Shovels made or coated with polyethylene (non-sparking material).
 - Front-end loaders/TLB.
 - Tipper/Dump trucks.
 - Plastic liners.
 - Degreasers.
 - Corrosion resistant pump.
 - Relevant decontamination/neutralization agents.
 - Warning tape, traffic cones or temporary barricade fencing.

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

3.3.4.2 Spill Response Strategy

- The responsibility for the response to a spill and the notification of a spill incident that has occurred rests with the PC.
- The spill response strategy will be manual for small operational spills and mechanical recovery for large spills. The PC shall establish protocols and procedures with other PCs and the TM for immediate access to additional spill response and containment equipment in the event of larger spills when the PCs own spill response equipment is inadequate.
- PCs are solely responsible for any spills of HCS in their allocated areas, and the subsequent clean-up, disposal of waste, and restoration of any contaminated areas. Additional resources may be sought from agreed spill response PCs and/or the TM, depending on the specifics of a spill.
- PCs shall describe their spill response procedures in their SPCC-Plan.
- PCs shall ensure that everything possible is done to control and contain HCS spills until appropriate clean-up measures can be taken.
- The spill response procedures must include a description of the actions that the PCs will take to address a spill, as well as describe the specific on-site spill response equipment that will be used to perform each task.
- If PCs make use of a Sub-contractor for spill response, the contact information of the Sub-contractor must be provided in Table 2 of the SPCC-Plan (Template).
- If a Sub-contractor will be used, the PC must describe the actions that they will take at the spillage site while waiting for the Sub-contractor to respond.

3.3.4.3 Spill Response Measures

- HCS spillages will be prevented by adhering to this plan as well as PC's SPCC-Plan.
- In an event of a HCS spill, the response procedures will include:
 - Isolation of the source of the spill;
 - Containment of the spill;
 - If the contaminated area is accessible to the workforce, the area must immediately be clearly marked or cordoned off to restrict access
 - Removal of potential sources of ignition from within and near the spill area;
 - Contractors must report all HCS spillages as per Medupi Environmental Incident Procedure (348-693723) and all forms including the Spill assessment (**348-10115765**) form must be completed;
 - Consult the MSDS for special hazards associated with any spilled chemicals;
 - Ensure personnel are wearing the appropriate PPE; and
 - Cleaning up of spill by excavating affected soil area and correct disposal.
- The type of response to be mounted in the event of a spill is determined by the size of the spill. There are four classifications of significance specific to spills which will require the following clean up response:

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

- **Insignificant Spill**
 - Spills include minor splashes and drips resulting from broken or leaking HCS or hoses, plant, vehicles, storage containers and equipment.
 - Small operational-type spills that may occur at or near PC's own facilities as a consequence of its own activities. An individual PC would typically provide resources to respond to this size of spill,
- **Minor:**
 - Spills include splashes and drips resulting from broken or leaking HCS or hoses, plant, vehicles, storage containers and equipment.
 - Small operational-type spills that may occur at or near PC's own facilities as a consequence of its own activities. An individual PC would typically provide resources to respond to this size of spill,
- **Moderate Spill:**
 - Spills that results from ruptured HCS spill pipes or hoses; plant, vehicles, storage containers and equipment failure
 - Operational-type spills that may occur at or near PC's own facilities as a consequence of its own activities. Multiple PCs and/or the TM would typically pool resources to respond to this size of spill; and
- **Major Spill:**
 - Spills that can include the loss of containment of large bulk fuel or liquid chemical storage tanks, Rupture of major oil, fuel or liquid chemical transfer pipes and accidents involving fuel and/or liquid chemical transport vehicles.
 - A large spill on or in the vicinity of the Medupi Power Station Project where resources from the external company/ industry and possibly government response agencies in the area can be called in on a mutual aid basis and handled as described in the Medupi Emergency Plan.
 - These would typically be reported section 30 NEMA and 20 NWA incidents
 - Reporting of spill incidents will be carried out as per reporting of all other incidents as described in the Incident management work instruction (240-47176039).

3.3.4.4 Spill on water bodies and concrete surfaces

- If a spill should reach a water body:
 - Use personnel trained in spill response on water (i.e. able to conduct risk assessments etc.);
 - Ensure that a permit to conduct works is acquired (where necessary);
 - Deploy booms in appropriate configurations to contain the spill;
 - Deploy skimmers as appropriate; and
 - Use floating absorbents to remove the pollutant.
 - Collect samples of contamination upstream and downstream. These must be analysed as soon as practicably possible by an accredited lab. Parameters to be

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

analysed will be determined by TM Environment in consultation with ECO. Once clean-up is completed collect samples to test if treatment was adequately done.

- HCS spills on concrete surfaces need to be cleaned with the same priority as spills on bare soil. Although chemical spills on concrete do not drain into soil, it can be spread by rainwater to pollute the nearby environment. Evaporation rates of chemical spills on concreted surfaces are also high, which pollutes the air and atmosphere with greenhouse gasses and carcinogens that effects human health.

3.4 Waste Disposal

- Wastes generated as a result of HCS spill clean-up must be disposed as hazardous waste. Contractors removing hazardous waste from Medupi Construction Site must have prior approval from the TM Environmental Department by submitting the Waste Removal Checklist (SPO No. 348-669234).
- Waste manifest must be submitted to the TM Environmental Department within 24hrs to verify compliance to the requirements stipulated in the Waste Classification and Management Regulations, 2013. Safe disposal certificate for waste removed from site must be submitted within 60 days after the waste removal. These records must also be submitted as an appendix to the Monthly Environmental Compliance Report.

4. Process for Monitoring

4.1 Key Performance Areas and Indicators

The following Key Performance Areas / Indicators (KPA's / KPIs) shall be measured, analysed and reported. The Process Owner shall be accountable and assign the responsibility at the frequency as indicated below, documented as part of the QMS measurement, analysis and improvement initiative.

Table 2: KPA's/KPIs

Key Performance Area	Key Performance Indicator	Target	Measure Frequency	Responsibility	Records
Compilation, and Maintenance of PC's Spill Assessments Register and SPCC-Plans.	SPCC-Plan and Spill Assessment Register and HCS Storage Facilities Register in place and accepted by TM Environmental Department.	100%	Annually	Contractors (To be verified by TM EO)	PC's SPCC-Plan and Spill Assessment Register

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

Key Performance Area	Key Performance Indicator	Target	Measure Frequency	Responsibility	Records
Document Control	Retain and store documents in accordance with Procedure 348-883808 "Document and Record Management".	100%	As records are generated	TM Environmental Department	All documented records generated as a result of this document
Revision of document	Revision requirements in line with Medupi Procedures 348-653867 "Development and Change of Medupi QMS Documents" and 348-883808 "Document and Record Management"	100% review of documents due for review. Three (3) yearly	Three yearly or as required	Emile Marell	New revised document

4.2 Document Review and Self-Assessment

4.2.1 Document Self-Assessment

The "Process Owner" identified on the front page of this document along with departmental personnel and the project QMS Engineer shall undertake a "self-check" review of the process defined in this document at six monthly intervals, commencing from the effective date of this document, to check:

- the process / procedure operational integrity
- process efficiency
- the level of stakeholder knowledge and implementation.

Participants and results of the "self-check" review shall be documented by the Process Owner in the "Self-Assessment Checklist" (**Template No. 348-655890**) included as an Appendix to this document which shall be submitted via SharePoint to Medupi Documentation Department Help Desk by the Process Owner once completed.

Process Owner shall proceed with any revision requirements in line with Medupi Procedures, **348-653867** "Development and Change of Medupi QMS Documents" and **348-883808** "Document and Record Management".

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

4.2.2 Review Period

All QMS documents shall undergo a 3-yearly compulsory review.

4.3 Training Requirements

PCs are responsible to ensure that all personnel involved in HCS management are made aware of this plan and PCs own SPCC Plan.

5. Acceptance

This document has been seen and accepted by:

Name	Designation
Ntahli Khuzwayo	HSE Manager
Louis Ndhlovu	Quality Assurance Manager
Zandi Shange	General Manager: Medupi Project

6. Revisions

Rev.	Date	Compiler	Remarks
4	July 2025	N. Nengobela	Three yearly review, and use of new document template: Template Revision 6 including changes in quality department from B. Mgindlana to L. Ndhlovu.
3	July 2022	M. Boshomane	Three yearly review, and use of new document template: Template Revision 5 including minor administrative changes, spellings etc.
2	2019/05/15	M. Boshomane	Three yearly review, and use of new document template: Template Revision 4

7. Development Team

The following people were involved in the development of this document:


- Ndivhuho Nengobela
- Sakutanya Mamabolo
- Dovhani Mudzielwana
- Humbelani Magau

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

Appendix A – Process Self-Assessment Checklist

	MEDUPI POWER STATION PROJECT			Template Identifier	348-655890	Rev	3
				Document Identifier	xxxxx	Rev	xx
				Effective Date	February 2025		
				Next Review Date	February 2030		
TITLE: Document Self-Assessment Checklist							
Discipline: Environmental Management		Applicable Document No.: 348-880696				Self-Assessment Date:	
Item No	Ref Section	Self-Assessment Question	Compliant			Comment	
			Yes	Part	No		
1	3.3.1	Has the Spill Assessment Register been completed? (All the required aspects)					
2	3.3.1	Has a site specific SPCC-Plan been developed?					
3	3.3.3.	Has spill prevention measures been established and implemented?					
4	3.3.3.1	Does the SPCC-Plan describe inspection and maintenance plans of plant and machinery?					
5	3.3.3.1	Has a Refuelling Procedure been developed, and described/included in the SPCC-Plan?					
6	3.3.3.2	Did PCs complete a register of all HCS Storage Facilities and submit it together with their Site Specific SPCC-Plan to the TM Environmental Department for verification and acceptance?					

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

7	3.3.3.3	Are spill awareness and training sessions conducted with all members of their staff?				
8	3.3.4.1.	Does PCs describe the contents of their Spill Kits, and identify the locations of these spill kits at their areas of construction activities, as well as their lay-down areas?				
9	3.3.4.1.	Are PCs spill kits fully stocked at all times and regular inspections conducted on the contents?				
10	3.3.4.2.	Is the spill response procedures/strategy described in the SPCC-Plan?				
11	3.3.4.2.	Does the spill response procedure include a description of the actions that will be taken to address a spill, as well as the specific on-site spill response equipment that will be used to perform each task?				
12	3.4.	Is wastes generated as a result of HCS spill clean-up disposed as hazardous waste?				
13	2.6.	Are the following records available:				
		PC's SPCC-Plan				
		Spill Assessment Register				
		HCS Storage Facilities Register				
		Incident management records				

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.

		Safe disposal certificates of hazardous wastes				
		Maintenance records				
		Training and awareness records.				
		<ul style="list-style-type: none">• Training and awareness records.				
Comments: None						
Self-Assessment by:		Name:	Position:		Revision Required? (Yes / No)	Planned Revision Date:
Attendees:						

CONTROLLED DISCLOSURE

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Holdings SOC Ltd, Reg. No 2002/015527/30.