

| SABC RADIO PARK - DUAL UPS SOLUTION | | | | | | | | | | | | | | | |
|-------------------------------------|--|-------------------|--|-------------------|--|-------------------|--|------------------------------------|---|-------------------|--|-------------------|--|-----------------|-------------------|
| ITEM | SCOPE OF WORKS | UPS ROOM A | | BATTERY ROOM A | | AC ROOM A | | UPS ROOM B | | BATTERY ROOM B | | AC ROOM B | | GENERATOR ROOM | |
| | | COMPLETED WORKS | OUTSTANDING WORKS | COMPLETED WORKS | OUTSTANDING WORKS | COMPLETED WORKS | OUTSTANDING WORKS | COMPLETED WORKS | OUTSTANDING WORKS | COMPLETED WORKS | OUTSTANDING WORKS | COMPLETED WORKS | OUTSTANDING WORKS | COMPLETED WORKS | OUTSTANDING WORKS |
| 1 | DIRECT EXPANSION DOWN-BLOW UNITS | DELIVERED ON SITE | DX UNIT TO BE INSTALLED AT FINAL POSITION, TESTED, RE-GASED, LABELLED & COMMISSIONED | N/A | N/A | N/A | N/A | DELIVERED ON SITE | DX UNIT TO BE TESTED, RE-GASED, LABELLED & COMMISSIONED | N/A | N/A | N/A | N/A | N/A | N/A |
| 2 | CHILLED WATER AIR HANDLING UNITS | N/A | N/A | DELIVERED ON SITE | AHU TO BE INSTALLED AT FINAL POSITION, TESTED & COMMISSIONED | DELIVERED ON SITE | AHU TO BE INSTALLED AT FINAL POSITION, TESTED & COMMISSIONED | N/A | N/A | DELIVERED ON SITE | AHU TO BE INSTALLED AT FINAL POSITION, TESTED & COMMISSIONED | DELIVERED ON SITE | AHU TO BE INSTALLED AT FINAL POSITION, TESTED & COMMISSIONED | N/A | N/A |
| 3 | CHILLED WATER UP-BLOW UNITS | N/A | N/A | N/A | N/A | N/A | SUPPLY, INSTALL & COMMISSION | N/A | N/A | N/A | N/A | | SUPPLY, INSTALL & COMMISSION | N/A | N/A |
| 4 | VENTILATION (EXTRACTION) FANS | N/A | N/A | N/A | SUPPLY, INSTALL & COMMISSION | N/A | N/A | N/A | N/A | N/A | SUPPLY, INSTALL & COMMISSION | N/A | N/A | N/A | N/A |
| 5 | SUPPLY DUCT (INCL. FITTINGS, INSULATION AND SUPPORTS) | N/A | INSTALLED, TO BE COMPLETED & COMMISSIONED | N/A | INSTALLED, TO BE COMPLETED AND COMMISSIONED | N/A | SUPPLY, INSTALL & COMMISSION | N/A | INSTALLED, TO BE COMPLETED & COMMISSIONED | N/A | INSTALLED, TO BE FINALIZED & COMMISSIONED | N/A | SUPPLY, INSTALL & COMMISSION | N/A | N/A |
| 6 | EXHAUST DUCT (INCLUDING FITTINGS AND SUPPORTS) | N/A | INSTALLED, TO BE FINALIZED & COMMISSIONED | N/A | INSTALLED, TO BE FINALIZED & COMMISSIONED | N/A | SUPPLY, INSTALL & COMMISSION | N/A | INSTALLED, TO BE FINALIZED & COMMISSIONED | N/A | INSTALLED, TO BE FINALIZED & COMMISSIONED | N/A | SUPPLY, INSTALL & COMMISSION | N/A | N/A |
| 7 | FIRE DAMPERS (INCLUDING ACTUATOR INDICATOR LIGHTS) | N/A | SUPPLY, INSTALL & COMMISSION | N/A | SUPPLY, INSTALL & COMMISSION | N/A | SUPPLY, INSTALL & COMMISSION | N/A | SUPPLY, INSTALL & COMMISSION | N/A | SUPPLY, INSTALL & COMMISSION | N/A | SUPPLY, INSTALL & COMMISSION | N/A | N/A |
| 8 | SOUND ATTENUATORS | N/A | N/A | N/A | N/A | | SUPPLY, INSTALL & COMMISSION | N/A | N/A | N/A | N/A | | SUPPLY, INSTALL & COMMISSION | N/A | N/A |
| 9 | CHILLED WATER PIPES | N/A | N/A | N/A | N/A | N/A | SUPPLY, INSTALL, INSULATE & COMMISSION | N/A | N/A | N/A | N/A | N/A | INSTALLED BUT NOT COMPLETED & INSULATED | N/A | N/A |
| 10 | CHILLED WATER PIPES INSULATION | N/A | N/A | N/A | N/A | N/A | SUPPLY & INSTALL INSULATION | N/A | N/A | N/A | N/A | N/A | SUPPLY & INSTALL INSULATION | N/A | N/A |
| 11 | CHILLED WATER CONNECTION & VALVES | N/A | N/A | N/A | N/A | N/A | SUPPLY, INSTALL & COMMISSION | N/A | N/A | N/A | N/A | | SUPPLY, INSTALL & COMMISSION | N/A | N/A |
| 12 | WEATHER LOURVES | N/A | SUPPLY & INSTALL | N/A | SUPPLY & INSTALL | N/A | SUPPLY & INSTALL | N/A | SUPPLY & INSTALL | N/A | SUPPLY & INSTALL | N/A | SUPPLY & INSTALL | | SUPPLY & INSTALL |
| 13 | DECOMMISSIONING OF EXISTING UPS, BATTERY ROOM & HVAC SYSTEM | N/A | WORK TO BE DONE | N/A | WORK TO BE DONE | N/A | WORK TO BE DONE | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A |
| 14 | BMS INTERGRATION SYSTEM | N/A | SUPPLY, INSTALL & COMMISSION | N/A | SUPPLY, INSTALL & COMMISSION | N/A | SUPPLY, INSTALL & COMMISSION | N/A | SUPPLY, INSTALL & COMMISSION | N/A | SUPPLY, INSTALL & COMMISSION | N/A | SUPPLY, INSTALL & COMMISSION | N/A | N/A |
| 15 | BLOCKING OFF SPRINKER SYSTEM ABOVE GAS PROTECTED AREAS (UPS, BATTERY ROOM A & B) | N/A | WORK TO BE DONE | N/A | WORK TO BE DONE | N/A | WORK TO BE DONE | N/A | WORK TO BE DONE | N/A | WORK TO BE DONE | N/A | WORK TO BE DONE | N/A | N/A |
| 16 | GRILLES (SUPPLY AND RETURN AIR) | N/A | SUPPLY, INSTALL & COMMISSION | N/A | SUPPLY, INSTALL & COMMISSION | N/A | N/A | INSTALLED BUT NOT TESTED FOR LEAKS | N/A | N/A | INSTALLED BUT NOT TESTED FOR LEAKS | N/A | N/A | N/A | N/A |