



Unit:	Electricity Unit – HV Projects
Document type:	Risk Assessment
Title:	Project Baseline Risk Assessment
Reference number:	PBRA27/11/2024
Version:	2.0
Effective date:	27 November 2024

PROJECT NAME

31144-5E: SUPPLY, DELIVERY, OFF-LOADING, INSTALLATION AND TESTING OF 275/132 KV, 132/33 KV, 132/11 KV AND 33/11 KV POWER TRANSFORMERS FOR A FIXED PERIOD OF THIRTY-SIX MONTHS

Compiled by:	Accepted by:
Akona Shezi Senior Safety Officer: SHERQ and Training  Date: 2024-11-27	Wilson Mbhele Chief Engineer: HV Projects Date:

Project Baseline Risk Assessment

Introduction

The Electricity Unit has a legal and moral obligation to ensure the safety of its employees and any other persons who may be affected by its acts or omissions at the workplace. Invariably, workplace safety also has financial implications for the Unit, as additional avoidable costs negatively impact on the financial resources of the Unit.

Section 5(1) (a) of the Construction Regulations requires a baseline risk assessment for an intended construction work project. In so doing, the Unit and contractor is mandated with identifying hazards attached to construction work, and to implement measures to mitigate the risks, as far as is reasonably practicable.

In order to determine the extent of reasonableness, the following needs to be considered:

- severity of the outcome,
- likelihood of the occurrence of the identified risk,
- rate of exposure to the risk,
- potential seriousness of the harm to be guarded against,

The risk evaluation method requires risks to be ranked in terms of severity of outcome, frequency of occurrence, and probability of exposure to the risk.

The Electricity Unit is responsible for the distribution of electricity, including the construction of electrical infrastructure and/or maintenance of electrical equipment within its vast area of supply. Infrastructure to supply electricity is developed in accordance with best practices within the industry in order to ensure a safe and reliable supply to consumers across a broad voltage spectrum.

In order to achieve the above responsibility, employees and contractors are required to perform construction work. There is a probability that persons undertaking construction work might be exposed to potentially life-threatening hazards. This risk assessment aims to quantify and rank the hazards and risks which could be experienced when performing construction work, so that management is able to exercise their responsibility and duties in terms of Section 8 of the Occupational Health and Safety Act (85 of 1993).

Glossary of Terms

Severity (S):	extent of potential harm/loss/damage
Exposure (E):	percentage of a workforce exposed to a hazard/risk and/or duration of exposure
Frequency (F):	how often and/or how long persons may be affected within a defined time period
Hazard:	source of or exposure to danger
Raw risk:	risk without taking any mitigation or control into account, i.e. $S \times F \times E$
Residual risk:	risk that remains after considering the effectiveness of controls
Risk:	probability that an injury and/or damage will occur
Risk Assessment:	process of evaluating risks arising from hazards, taking into account adequacy of existing controls, and deciding whether or not the risk/s is acceptable

Objective

To provide a uniform methodology whereby risks are evaluated and ranked and record proof of the analysis of the risks associated with specific tasks.

Scope

The following should be considered:

- workplace
- all operational activities
- tasks being performed
- legal requirements

1. Severity, i.e. extent of potential harm/loss/damage	Value
Catastrophic	5
Serious	3
Negligible	1

2. Frequency, i.e. how often and/or how long persons may be affected within a defined time period	Value
Frequent	5
Occasional	3
Rarely	1

3. Exposure, i.e. percentage of a workforce exposed to a hazard/risk and/or duration of exposure	Value
Extensive	5
Significant	3
Negligible	1

4. Risk Classification	Values
Low risk	0 – 24
Moderate risk	25 - 74
High risk	75 - 125

Risk Assessment: Client Baseline Risk Assessment Activity: Construction Work Task: General Construction - Site Conditions										Reviewed on: 27.11.2024 Compiled by: SHERQ Division Revision: 2		
Hazards	Associated Risk	Effect	Pure Risk before rating				Engineering Controls	Administrative Controls	PPE Controls	% Control	Residual Risk	Action Needed
			S	F	E	R						
Unauthorised access into a Substation	Injury to trespassers Possibility of theft Possibility of assault to employees	S	3	3	3	27	Adequately barricade restricted work areas with security	1) Restriction signage for all unauthorised persons 2) Ensure effective barricades/warning signs are displayed		0.8	5.4	Access control Security guard must always be present to all substations
Uneven terrain at substation yard	Slip, trips and falls	S	3	3	3	27		1) Employees conduct site Pre-Task Risk Assessments (PTRA) 2) Employees attend Health and Safety induction	Employees are issued with steel toe capped footwear with ankle support	0.6	10.8	Employees are encouraged to always be vigilant and to be aware of underfoot conditions
Extreme weather conditions (WBGT index ≥ 30)	Heat stroke Heat stress	SH	3	1	3	9		1) Medical surveillance 2) PPE is issued to employees – floppy hats, sunblock, etc. 3) ERW 2(4)(a)-(v) procedure is applied		0.6	3.6	Relevant personnel encouraged to monitor extreme weather conditions and take precautions
Contaminated work site	Asbestos, HCS, Methane, hazardous waste, etc.	SHE	3	3	5	45	Adequate ventilation	1) Medical surveillance 2) Material Safety Data Sheets (MSDS) 3) PTRA 4) Employees are trained on HCS handling 5) Disposal of hazardous waste according to local regulations through licensed service provider	Employees issued with suitable PPE - eye protection, gloves, masks/respirators	0.8	9	1) Issue all employees with suitable PPE 2) Train employees on use thereof 3) Always wash hands post handling HCS 4) Only allow decanting in approved containers and clearly label to indicate the product inside the container
Presence of animals, insects and reptiles on site	Allergic reaction Animal bites Insect stings Rabies Fatality	SHE	5	1	3	15		1) Employees attend snake awareness presentation 2) Employees are trained on First Aid Level 1 by an Accredited Service Provider	Employees are issued with appropriate PPE and insect repellent	06	6	1) Employees are to be cautious when entering areas where it is suspected that there might be insects and pests 2) Employees to ensure they are fully clad in PPE

31144-5E: SUPPLY, DELIVERY, OFF-LOADING, INSTALLATION AND TESTING OF 275/132 KV, 132/33 KV, 132/11 KV AND 33/11 KV POWER TRANSFORMERS FOR A FIXED PERIOD OF THIRTY-SIX MONTHS

								3) Employees have emergency numbers readily available on site			3) Employees to be encouraged to attend Advanced First Aid training
--	--	--	--	--	--	--	--	---	--	--	---

Risk Assessment: Client Baseline Risk Assessment Activity: Construction Work Task: Operating Construction Vehicles- MEP/Crane Trucks										Reviewed on: 27.11.2024 Compiled by: SHERQ Division Revision: 2		
Hazards	Associated Risk	Effect	Pure Risk before rating				Engineering Controls	Administrative Controls	PPE Controls	% Control	Residual Risk	Action Needed
			S	F	E	R						
Loss of control Overturning of vehicles Failure of lifting equipment Breaking of slings Crane truck boom breaking safety clearance Accidental dropping of Load	Injury Property damage Fatality	S	5	3	3	45	1) Roll over protection structure (ROPS) on all mobile plant 2) load placed at center of gravity 3)Crane truck load tested and mechanically maintained	1) All drivers and Riggers are assessed before being issued with vehicles and/or mobile plant to ensure they are competent to operate the correct class of construction vehicles. 2) Slings inspected periodically and color coded 3) Ensure vehicles are used only for the proper purpose 4) Guiding ropes used to control the suspended load. 5)SWL and wind speed to be observed during lifting operation	Hard hats and protective safety footwear with steel toe cap used during lifting operations	0.8	9	Employees must drive with caution and within the speed limit
Collisions with other vehicles, fixed objects or pedestrians	Injury Property damage Fatality	S	5	3	3	45	1) Suitable protective barriers for structures at risk. 2) Amber flashing beacons to be used.	1) Induction given on pedestrian routes. 2) Traffic management plan in operation.	1)High visibility clothing worn by all construction workers	0.8	9	

Operating construction vehicles and/or mobile plant for extended periods	Whole body vibration	H	3	1	1	3	1) Construction Vehicles and Mobile Plant or any other equipment is fitted with anti-vibration technology	1) Procure equipment with lowest vibration levels 2) Minimise the time individuals use the equipment (e.g. job rotation) 3) Medical surveillance on all employees who utilize vibrating equipment 4) Employees are trained on General Safety Induction which incorporate use of construction vehicles/mobile plant	1) Employees are issued with the relevant PPE when they are handling or working with vibrating equipment	0.8	0.6	1) Tool box talks to emphasize the importance of PPE usage
--	----------------------	---	---	---	---	---	---	---	--	-----	-----	--

Risk Assessment: Client Baseline Risk Assessment Activity: Construction Work Task: Manual Handling										Reviewed on: 27.11.2024 Compiled by: SHERQ Division Revision: 2		
Hazards	Associated Risk	Effect	Pure Risk before rating				Engineering Controls	Administrative Controls	PPE Controls	% Control	Residual Risk	Action Needed
			S	F	E	R						
Heavy lifting	Musculoskeletal disorders Work-related neck and upper limb disorders (WRULD) Carpal tunnel syndrome Tenosynovitis Tennis elbow	SH	3	3	3	27	1) Lifting equipment such as pallet jacks, crane trucks and overhead cranes are provided for employees to use	1) PTR 2) Employees are trained on the safe procedure for both manual and mechanical lifting 3) Assistants are made available to assist when lifting or moving heavy equipment 4) Trained Riggers are available to move heavy or irregular loads		0.8	5.4	1) Use lifting equipment when possible 2) Improve workplace layout to improve efficiency 3) Reduce the amount of twisting and stooping 4) Avoid lifting from floor level or above shoulder height, especially heavy loads 5) Avoid repetitive handling 6) Vary the work allowing one set of muscles to rest while another is used 7) Push a load rather than pull a load

Manual handling / Ergonomics Working posture and position Tasks performed in one position for a long time Repetitive or frequent tasks performed in an uncomfortable position	Muscle strain Cumulative back injuries e.g. slipped disc (prolapsed inter vertebral disc) External injuries e.g. - cuts, bruises, abrasions and crush injuries Internal injuries e.g. muscle and ligament strains and tears, hernias	SH	3	1	3	9	1) Lifting equipment such as pallet jacks, crane trucks and overhead cranes are provided for employees to use	1) PTR 2) Employees are trained on the safe procedure for both manual and mechanical lifting 3) Assistants are made available to assist when lifting or moving heavy equipment 4) Trained Riggers are available to move heavy or irregular loads		0.8	1.8	1) Carry out work in a comfortable position with regular changes in position and posture 2) Try to improve workplace layout to improve efficiency 3) Position tools, controls, equipment and furniture to allow work to be done in a comfortable, upright position 4) Hold loads close to body 5) Carry out most work at waist level within easy reach
Load location and distances moved Long distance load movement Load positioning to awkward or specific location	Stress on muscles increases risk of injury External injuries e.g. cuts, bruises, abrasions and crush injuries Internal injuries e.g. muscle and ligament strains and tears, hernias Cumulative back injuries e.g. slipped disc (prolapsed inter vertebral disc)	S	3	3	3	27	1) Lifting equipment such as pallet jacks, crane trucks and overhead cranes are provided for employees to use	1) PTR 2) Employees are trained on the safe procedure for both manual and mechanical lifting 3) Assistants are made available to assist when lifting or moving heavy equipment 4) Trained Riggers are available to move heavy or irregular loads		0.8	5.4	1) Store loads at an approximate height in close proximity to where they will be used 2) Provide adequate space to facilitate ease of loading 3) Try to improve workplace layout to improve efficiency 4) Position tools, controls, equipment and furniture to allow work to be done in a comfortable, upright position 5) Hold loads close to body 6) Carry out most work at waist level within easy reach
Repetitive tasks performed for long periods, or at high speed, without a break	Muscle fatigue increases risk of injury External injuries e.g. cuts, bruises, abrasions and crush injuries Internal injuries e.g. muscle and ligament strains and tears, hernias Cumulative back injuries e.g. slipped disc (prolapsed inter vertebral disc)	SH	3	1	3	9	1) Lifting equipment such as pallet jacks, crane trucks and overhead cranes are provided for employees to use	1) Employees are trained on how to conduct a pre-task risk assessment 2) Employees are trained on the safe procedure for lifting and moving loads 3) Employees are provided with Assistants to assist when lifting or moving heavy equipment 4) Trained Riggers are available to move heavy or irregular loads		0.8	1.8	1) Perform a variety of work tasks during the day or take regular breaks 2) Try and improve workplace layout to improve efficiency 3) Position tools, controls, equipment and furniture to allow work to be done in a comfortable, upright position 4) Hold loads close to body 5) Carry out most work at waist level, within easy reach

Risk Assessment: Client Baseline Risk Assessment Activity: Construction Work Task: Use of Tools											Reviewed on: 27.11.2024 Compiled by: SHERQ Division Revision: 2	
Hazards	Associated Risk	Effect	Pure Risk before rating				Engineering Controls	Administrative Controls	PPE Controls	% Control	Residual Risk	Action Needed
			S	F	E	R						
Hand held tools	Injuries - Cuts, splinters, abrasions, puncture impact, flying particles / objects	S	3	3	3	27		1) Employees trained on basic hand skills 2) All hand tools are inspected prior to use and any defects are reported to the supervisor for replacement 3) All hand tools are kept in safe operating condition 4) Employees instructed to use the right tool for the job	1) Employees are issued with the appropriate PPE – gloves, safety glasses, safety footwear and overalls	0.6	10.8	
Portable electric equipment	Electric shock, cuts, splinters, abrasions, puncture injuries, impact, flying particles / objects	S	3	3	3	27	1) Portable earth leakage units are used when operating portable electric tools 2) Double insulated tools are used where not earthed	1) Employees trained on safe use of portable electric tools 2) All portable electric tools are inspected prior use and defects reported for replacement 3) All portable electric tools are kept in safe operating condition 4) Employees advised not to wear loose clothing, jewelry and loose hair as it may be entangled onto the moving parts of the machinery	1) Employees are issued with the appropriate PPE – gloves, eye protection, safety footwear, gloves	0.8	5.4	
Power Tools	Hand arm vibration White finger syndrome Puncture wounds	S	3	1	3	9	1) Regular maintenance of power tools to	1) Employees trained on the safe use of power tools	1) Employees issued with the appropriate PPE - safety footwear, gloves,	0.8	1.8	Employer to supply the lowest vibration emitting equipment

	Noise induced hearing loss						ensure vibration is reduced	2) All power tools are inspected prior to use and any defects are reported to the supervisor for replacement 3) Job rotation and regular breaks to reduce time exposure to vibration 4) Medical surveillance for all employees exposed to vibration	eye protection and hearing protection			
--	----------------------------	--	--	--	--	--	-----------------------------	---	---------------------------------------	--	--	--

Risk Assessment: Client Baseline Risk Assessment Activity: Construction Work Task: Energised Sources										Reviewed on: 27.11.2024 Compiled by: SHERQ Division Revision: 2		
Hazards	Associated Risk	Effect	Pure Risk before rating				Engineering Controls	Administrative Controls	PPE Controls	% Control	Residual Risk	Action Needed
			S	F	E	R						
Overhead Power lines inside Substation Yard	Electric shock Electrocution Electrical fires Electrical arcing Electric burns	S	5	3	3	45	Remote switching is implemented when possible	1) Maintain safety clearance 2) PTR 2) Only Authorized Persons to undertake switching on substations 3) All employees to adhere to the OHM COP, Safety Rules and Operating Regulations when undertaking work on OHM 4) Work permit and competency cards 5)Long objects such as scaffolding and ladders are carried horizontally inside the substation yard	1) Employees issued with the appropriate PPE when working on OHM - safety footwear, gloves, rubber gloves for Electricians, arc rated Conti- suits, Arc flash suit for Authorized Persons	0.8	9	1)Never to use conductive material near live mains

Substation work	Electric shock Electrocution Electrical fires Electrical arcing Electric burns	S	3	3	3	27		2) Only authorized persons to enter and undertake work in a substation 3) All employees to adhere to the Substation COP, Safety Rules and Operating Regulations when undertaking work in a substation	1) Employees are issued with the appropriate PPE- as prescribed in pictograms at all Substations	0.6	10.8	
-----------------	--	---	---	---	---	----	--	--	--	-----	------	--

Risk Assessment: Client Baseline Risk Assessment Activity: Construction Work Task: Fire Protection and Prevention										Reviewed on: 27.11.2024 Compiled by: SHERQ Division Revision: 2		
Hazards	Associated Risk	Effect	Pure Risk before rating				Engineering Controls	Administrative Controls	PPE Controls	% Control	Residual Risk	Action Needed
			S	F	E	R						
Arson	Burns Explosions Fire Smoke inhalation	S	5	3	3	45	1) Security presence to prevent trespassers from deliberately or accidentally starting a fire	1) Liaison with the local police where possible 2) Limit the number of combustibles on site 3) Properly stored flammable liquids, LPG and other combustible materials 4) Reducing potential fuel sources 5) Good housekeeping practices 6) Emergency request for assistance cards provided to employees 7) Employees trained on basic fire fighting	1) All employees are issued with arc rated PPE 2) Fire extinguishers and first aid kits are provided for all sites	0.8	9	
Poorly maintained electrical equipment such as switchgear, mini-sub, etc.	Burns Explosions Fire Smoke inhalation	S	5	3	3	45	1) Maintenance employees conduct regular maintenance to all electrical equipment	1) Work orders are generated for all electrical equipment that requires maintenance	1) All employees are issued with arc rated PPE 2) Fire extinguishers and first aid kits are provided for all sites	0.8	9	

31144-5E: SUPPLY, DELIVERY, OFF-LOADING, INSTALLATION AND TESTING OF 275/132 KV, 132/33 KV, 132/11 KV AND 33/11 KV POWER TRANSFORMERS FOR A FIXED PERIOD OF THIRTY-SIX MONTHS

Explosion due to damaged electrical cable	Burns Explosions Fire	S	5	1	3	15		1) DL's are used prior to trenching and digging proving trenches is implemented	1) All employees are issued with arc rated PPE 2) Fire extinguishers and first aid kits are provided for all sites	0.6	6	
Risk Assessment: Client Baseline Risk Assessment Activity: Construction Work Task: Physical and Psychological Health Hazards											Reviewed on: 27.11.2024 Compiled by: SHERQ Division Revision: 2	
Hazards	Associated Risk	Effect	Pure Risk before rating				Engineering Controls	Administrative Controls	PPE Controls	% Control	Residual Risk	Action Needed
			S	F	E	R						
Noise	Noise induced hearing loss	SH	3	1	1	3	1) Equipment is fitted with exhaust mufflers to limit the noise generated by the machinery	1) Employees are required to undergo annual medicals and be deemed medically fit before being allowed to work with noise generating equipment 2) Baseline and Periodic Audiometric examinations conducted by Occupational Health Clinics	1) Employees are issued with the appropriate PPE - ear muffs, plugs	0.8	0.6	Employees must be encouraged to maintain a safe working distance from noise sources

Risk Assessment: Client Baseline Risk Assessment Activity: Construction Work Task: Working at Height/ Elevated positions											Reviewed on: 27.11.2024 Compiled by: SHERQ Division Revision: 2	
Hazards	Associated Risk	Effect	Pure Risk before rating				Engineering Controls	Administrative Controls	PPE Controls	% Control	Residual Risk	Action Needed
			S	F	E	R						
Psychological and physical wellbeing Vertigo Blood Pressure Levels Blood Sugar Levels Hydration	Fainting Falls from height Fatality Fractures Lacerations Soft tissue injuries	SH	5	3	3	45		1) Employees are required to undergo annual medicals and be deemed medically fit before being allowed to work at height	Employees are issued with the appropriate PPE – harnesses, hard hats	0.6	18	1) Employees to report any medical conditions which may hamper their ability to work at height
Falling from height	Head injuries Contusion Fracture Soft tissue injuries Fatality	S	5	3	3	45	1) Scaffolds are erected with toe boards to ensure equipment is not accidentally kicked off the scaffold 2) Ladders are lashed on the bottom and top	1) Supervisors to ensure that a PTR is completed and that risks are discussed 2) Areas under and around elevated working platforms are barricaded to keep persons out of this area 3) Ladders are inspected periodically	Employees are issued with the appropriate PPE for the task – steel toe cap footwear and hard hats	0.8	9	1) Employees to be cognizant of the possibility that items/equipment can fall from overhead gantries and apparatus 2) Employees are to ensure that they are fully clad in the appropriate PPE before entering/whilst they are within the confines of the substation 3) Personnel are to be clear of all areas directly under where work is being undertaken 4) Areas where overhead is being undertaken must be barricaded to restrict access into the danger area
Inclement weather High wind Precipitation High humidity Lightning Temperature	Falls from height Fatality Fractures Electric shock Lacerations Soft tissue injuries	S	5	3	3	45	1) Substations have lightning masts 2) Structures are earthed	1) PTR	Employees are issued with the appropriate PPE for the tasks	0.8	9	1) Adherence to Fall protection training 2) Wet and inclement weather work needs to be defined

31144-5E: SUPPLY, DELIVERY, OFF-LOADING, INSTALLATION AND TESTING OF 275/132 KV, 132/33 KV, 132/11 KV AND 33/11 KV POWER TRANSFORMERS FOR A FIXED PERIOD OF THIRTY-SIX MONTHS

Unstable ground Low load bearing ground conditions Steeply sloped terrain	Scaffold/ working platform can fall over or collapse Injuries Fatalities Property damage	S	3	5	3	45	1) Scaffolds are supplied with base plates 2) Plates of adequate strength must be placed under the scaffold jacks to distribute the load 3) Adjustable scaffolding jacks are supplied with the scaffolds to ensure the scaffold is level	1) Employees have been trained on the safe erecting, use and dismantling of the scaffolds 2) Scaffolding components are inspected by an Appointed Competent Person weekly and before use	1) Employees are issued with the appropriate PPE to work with and on scaffolds	0.8	9	1) Employees to exercise caution when erecting scaffolding in hazardous terrain 2) A Competent or Specifically Trained Person is to scout the area to assess the ground conditions first before any scaffolding is erected and suitable steps must be taken to ensure that the scaffold is safe to use 3) All safe operating guidelines must be followed
Hoisting equipment up to the working level Over-exertion Poor ergonomics	Equipment falling from height Employees falling from height Overexertion when lifting equipment	S	5	3	3	45	1) Pulley block used to manoeuvre, manipulate and hoist equipment up to the working surface 2) Tag lines or guide ropes to be used	1) Employees trained on the appropriate technique for lifting equipment up to the working surface 2) Only employees who have attended the appropriate training courses are allowed to work at height	1) Employees are issued with the appropriate PPE in the form of gloves, leather boots, harnesses, steel toe cap footwear and hard hats	0.8	9	1) Employees are to utilize the appropriate PPE when working with or in the vicinity of equipment which is being hoisted 2) Area under the lift to be adequately barricaded/restricted
Damaged scaffolding components Incorrectly load rated scaffold	Scaffold can fall over or collapse Injuries Fatalities Property damage	S	3	5	3	45		1) Employees trained on the safe use of the scaffolding 2) Scaffolding components are inspected by an Appointed Competent Person weekly and before use 3) Scaffolding components are to be compliant with the requirements of SANS 10085 4) Scaffolds are to be purchased in complete sets of the same load rating	1) Employees are issued with the appropriate PPE to work with and on scaffolding	0.6	18	1) Employees to exercise caution when erecting scaffolding in hazardous terrain and to ensure that the bases of all scaffolding erections are level with the ground 2) Employees to be cautious and be cognizant of underfoot conditions 3) A Competent or Specifically Trained Person is to scout the area to assess the ground conditions first before any scaffolding is erected and suitable steps must be taken to ensure that the scaffold is safe to use 4) All safe operating guidelines must be followed

Climbing and working from a ladder	Contusions Cuts and lacerations Fractures Injuries Damage to ladder Fatality	S	5	3	3	45		1) All ladders are inspected prior to use 2) Ladders are secured and lashed at the top and bottom when in use 3) The top of the ladder rests on a secure surface 4) Ladder are placed at the correct angle of inclination i.e. 1 is to 4 rule	1) Employees are issued with the appropriate PPE to work with and on a ladder	0.6	18	1) All persons working on or with ladders are trained on the rules of using ladder such as: - Not to overreach - Use three-point contact when climbing ladders
------------------------------------	---	---	---	---	---	----	--	--	---	-----	----	--

Risk Assessment: Client Baseline Risk Assessment Activity: Construction Work Task: Working in Confined Spaces											Reviewed on: 27.11.2024 Compiled by: SHERQ Division Revision: 2	
Hazards	Associated Risk	Effect	Pure Risk before rating				Engineering Controls	Administrative Controls	PPE Controls	% Control	Residual Risk	Action Needed
			S	F	E	R						
Oxygen deficient environments Build-up of exotic gases	Asphyxiation Explosive atmospheric environments	SH	3	1	3	9	1) Substations are fitted with positive pressure fans which ensure that there is a fresh supply of air into the basement areas 2) Teams are issued with portable purging fans to ensure that fresh air is always circulated into the confined space	1) PTRA 2) Before employees undertake any work in confined spaces the atmosphere is tested to evaluate the air quality within that environment	1) Employees issued with appropriate PPE for tasks	0.8	1.8	1) A comprehensive procedure for Entry into Confined Spaces needs to be developed 2) Employees to be trained on the procedure 3) All equipment which generates noxious gases must not be allowed into confined spaces 4) Alternative methods to undertake the work must be investigated 5) All lighting installed, used or introduced into the confined space to be Ex rated
Inadequate lighting	Falls, slips and trips Touching of incorrect equipment Operating incorrect equipment Compromised sight and co-ordination	S	5	3	3	45		1) PTRA 2) Electrical Inspectors undertake routine planned inspections	1) Employees are issued with portable headlights to increase illumination at night or in confined spaces	0.6	18	1) Emergency lighting must be made available if all other methods of illumination have failed 2) All defective luminaries must be repaired/replaced 3) All lighting installed, used or introduced into the confined space to be Ex rated
Combustible environments: exotic gases Methane LPG	Explosions Fire Burns Fatality Damage to equipment and property Exposure to toxic gases and fumes	SH	5	1	3	15	1) Substations are fitted with positive pressure fans which limits the quantity of dust entering the facility 2) Purge fans to be used for circulating/purging	1) PTRA 2) Employees undertake routine cleaning of the substation on a planned maintenance schedule		0.8	3	1) Entry into Confined Spaces procedure must be followed. 2) Approved gas detectors must be used to analyse the atmospheric properties 3) Personal air monitors must be used to ensure that the atmosphere in the

							air within the confined space					confined space is monitored continuously 4) Fire extinguishers must be close at hand to extinguish any fires 5) Hot work permits must be issued before any hot work is undertaken
Noise Amplification of noise in the confined space Impact noises from hammering activities Drilling noises	Temporary threshold shift Tinnitus Noise induced hearing loss	SH	3	1	3	9	1) Employees undergo annual medicals and are deemed medically fit before being allowed to work with noise generating equipment 2) Baseline and Periodic Audiometric examinations are conducted by the Occupational Health Clinics		1) Employees are issued with the appropriate PPE for tasks	0.8	1.8	1) Purchasing specifications need to be developed/revised to ensure that all equipment generates minimum noise (below 85dBA) 2) If noise levels are a nuisance, then longer service lines can be purchased to further increase the distances between the employees and the noise generating equipment
Dust and debris falling from overhead positions, structures and equipment	Eye irritation Inhalation of dust/fumes	S	3	3	1	9	1) Substations are fitted with positive pressure fans which limits the quantity of dust entering the facility 2) Electrical Inspectors undertake routine cleaning of the substation on a planned maintenance schedule	1) PTRA 2) Smoking is prohibited in confined spaces	1) Employees are issued with appropriate PPE for tasks	0.8	1.8	1) If there is excessive dust or dirt in the confined space then this must be cleaned to an acceptable level before work is permitted to be undertaken 2) Dust inhalation – use of FFP1 masks 3) Installation of “No Smoking” signs in all confined spaces
Temperature extremes Hot environments WBGT exceeds 30°C	Dehydration Cramps Heat stress Heat stroke	SH	3	3	3	27	1) Purge fans to be used for circulating/purging air within the confined space	1) PTRA 2) Employees are required to follow the guidelines for Heat Stress Prevention	1) Employees are issued with appropriate PPE for tasks	0.8	5.4	1) Employees need to be trained in the Heat Stress Prevention guidelines
Temperature Extremes Cold environments	Hyperthermia Frostbite Chilblains	SH	3	3	1	9		1) PTRA 2) Employees are required to follow the guidelines for Cold Stress Prevention	1) Employees are issued with appropriate PPE for tasks	0.6	3.6	1) Temperature studies have shown that there is a low risk of temperatures reaching below freezing point in the eThekweni Municipality area

												2) If the temperature is severely cold then entry into that confined space environment must be postponed until favourable weather conditions 3) If the work is to be completed under emergency conditions the appropriate steps need to take to ensure that the employees do not suffer the effects of cold air temperatures
Stagnant water/sludge	Legionnaires Disease Airborne diseases Lung infections Asthmatic attacks Falls, slips and trips	SH	5	3	3	45	1) Basements are installed with sump pumps to ensure any excess water is drained	1) PTR A 2) Inspectors undertake routine inspections and cleaning of the substation on a planned maintenance schedule	1) Employees are issued with the appropriate PPE	0.8	9	If there is stagnant water or sludge in the confined space, then this must be cleaned to an acceptable level before work is permitted to be undertaken

Risk Assessment: Client Baseline Risk Assessment Activity: Construction Work Task: Housekeeping and General Safeguarding											Reviewed on: 27.11.2024 Compiled by: SHERQ Division Revision: 2	
Hazards	Associated Risk	Effect	Pure Risk before rating				Engineering Controls	Administrative Controls	PPE Controls	% Control	Residual Risk	Action Needed
			S	F	E	R						
Substandard housekeeping: On site In vehicles	Slips, trips and falls Struck by falling objects Puncture wounds Contaminants/fluid spills	SE	3	3	3	27	1) Clearing of worksite (waste material/scrap)	1) PTR 2) Employees conduct visual safety and housekeeping inspections regularly	1) Employees are issued with the appropriate PPE – non-slip protective footwear	0.8	5.4	Employees/Contractors are to ensure: 1) Prompt and proper disposal of waste material/scrap 2) Protruding nails to be bent over or removed 3) Material required for use on site do not obstruct workplace access, egress and walkways 4) Toolbox talks emphasise the importance of housekeeping
Stacking and storage of: Equipment Material Tools	Struck by falling objects Contusions Damage to material	S	3	3	1	9	1) Designated storage areas	1) Designated stacking and storage supervisor 2) Compliance with permissible stacking requirements (stack height not exceed 3 times the base smaller dimension) 3) Employees/ Contractor conducts visual inspections	1) Employees are issued with the appropriate PPE	0.8	1.8	1) Employees to keep storage areas neat and under control 2) Equipment, material and tools to be secured or properly stored in toolboxes, shelves to prevent movement and flying around