

RE-QUALIFICATION OF ASEISMIC BEARINGS FOR LONG TERM OPERATION (LTO)									
Activity ID	Activity Name	Original Duration	Start	Finish	21	2022	2023	2024	2025
					Q	Q	Q	Q	Q
RE-QUALIFICATION OF ASEISMIC BEARINGS FOR LONG TERM OPE			847	05-Oct-20	10-May-24	10-May-24			
SAMPLING AND TESTING			582	05-Oct-20	31-Mar-23	31-Mar-23, SAMPLING AND TESTING			
Contracting with External Service Providers			131	05-Jul-21	28-Jan-22	28-Jan-22, Contracting with External Service Providers			
ST-CNT-100	Compile URS for testing of samples	35	04-Oct-21*	19-Nov-21	Compile URS for testing of samples				
ST-CNT-200	Place contract(s) for testing of samples	131	05-Jul-21	28-Jan-22	Place contract(s) for testing of samples				
Control Sampling and Testing			395	05-Oct-20	17-Jun-22	17-Jun-22, Control Sampling and Testing			
Sampling			306	05-Oct-20	04-Feb-22	04-Feb-22, Sampling			
ST-CS-100	Compile TRS for the removal of in-situ bearing samples	20	05-Oct-20*	30-Oct-20	Compile TRS for the removal of in-situ bearing samples				
ST-CS-200	Compile TRS for the removal of sample bearing samples	20	05-Oct-20*	30-Oct-20	Compile TRS for the removal of sample bearing samples				
ST-CS-300	Compile TRS for the removal and rehabilitation of in-situ bearing external wrapping	20	02-Nov-20*	27-Nov-20	Compile TRS for the removal and rehabilitation of in-situ bearing external wrapping				
ST-CS-500	Fabrication of sample removal template	10	08-Feb-21*	19-Feb-21	Fabrication of sample removal template				
ST-CS-400	Compile a QCP for removal of control samples	15	05-Jul-21*	23-Jul-21	Compile a QCP for removal of control samples				
ST-CS-600	Obtain NNR approval for sample removal	29	26-Jul-21	03-Sep-21	Obtain NNR approval for sample removal				
ST-CS-700	Work orders and preparatory work for sample removal	69	02-Aug-21*	08-Nov-21	Work orders and preparatory work for sample removal				
ST-CS-800	Remove external wrapping of in-situ bearings	4	09-Nov-21	12-Nov-21	Remove external wrapping of in-situ bearings				
ST-CS-900	Perform shore hardness measurements on wrapping material	4	09-Nov-21	12-Nov-21	Perform shore hardness measurements on wrapping material				
ST-CS-1000	Inspect condition of in-situ bearing behind external wrapping (photographs)	4	09-Nov-21	12-Nov-21	Inspect condition of in-situ bearing behind external wrapping (photographs)				
ST-CS-1100	Remove control samples from in-situ bearings	4	09-Nov-21	12-Nov-21	Remove control samples from in-situ bearings				
ST-CS-1200	Remove control samples from sample bearings	4	09-Nov-21	12-Nov-21	Remove control samples from sample bearings				
ST-CS-1300	Remove control samples from scrap sample bearings	4	09-Nov-21	12-Nov-21	Remove control samples from scrap sample bearings				
ST-CS-1600	Preparation of sample for expedited TGA test to determine percentage carbon black	10	15-Nov-21	26-Nov-21	Preparation of sample for expedited TGA test to determine percentage carbon black				
ST-CS-1700	Packaging and transport of sample for expedited TGA test to Eskom testing facility	5	29-Nov-21	03-Dec-21	Packaging and transport of sample for expedited TGA test to Eskom testing facility				
ST-CS-1400	Rehabilitation of in-situ bearings (external wrapping)	24	09-Nov-21	10-Dec-21	Rehabilitation of in-situ bearings (external wrapping)				
ST-CS-1500	Document findings of in-situ bearing inspection	23	15-Nov-21	15-Dec-21	Document findings of in-situ bearing inspection				
ST-CS-1800	Preparation of samples (machining and micro-slicing)	28	15-Nov-21	14-Jan-22	Preparation of samples (machining and micro-slicing)				
ST-CS-1900	Packaging of samples for dispatch to laboratory	10	17-Jan-22	28-Jan-22	Packaging of samples for dispatch to laboratory				
ST-CS-2000	Transport samples to laboratory	5	31-Jan-22	04-Feb-22	Transport samples to laboratory				
Testing			117	06-Dec-21	17-Jun-22	17-Jun-22, Testing			
ST-CT-100	Test preparation and setup of test apparatus for expedited TGA test	5	06-Dec-21	10-Dec-21	Test preparation and setup of test apparatus for expedited TGA test				
ST-CT-200	Perform expedited TGA test to determine percentage carbon black	13	13-Dec-21	21-Jan-22	Perform expedited TGA test to determine percentage carbon black				
ST-CT-300	Report on test results of expedited TGA test	5	24-Jan-22	28-Jan-22	Report on test results of expedited TGA test				
ST-CT-400	Test preparation and setup of test apparatus	10	07-Feb-22	18-Feb-22	Test preparation and setup of test apparatus				
ST-CT-500	Perform tensile test on in-situ and sample bearing (large and small specimens) control se	29	21-Feb-22	01-Apr-22	Perform tensile test on in-situ and sample bearing (large and small specimens) control se				

Actual Work

Remaining Work

Critical Remaining ...

Milestone

Page 1 of 5

govendgk

RE-QUALIFICATION OF ASEISMIC BEARINGS FOR LONG TERM OPERATION (LTO)														
Activity ID	Activity Name	Original Duration	Start	Finish	21	2022			2023			2024		
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
ST-CT-600	Perform shore A hardness test on in-situ bearing control samples	29	21-Feb-22	01-Apr-22										
ST-CT-700	Perform flexural test on in-situ and sample bearing control samples	29	21-Feb-22	01-Apr-22										
ST-CT-800	Perform DMTA test on in-situ bearing control samples	29	21-Feb-22	01-Apr-22										
ST-CT-900	Perform shear modulus test on in-situ and sample bearing control samples	29	21-Feb-22	01-Apr-22										
ST-CT-1000	Perform peel test on in-situ and sample bearing (friction-couple bearing) control samples	29	21-Feb-22	01-Apr-22										
ST-CT-1100	Perform coefficient of friction test on sample bearing control samples	29	21-Feb-22	01-Apr-22										
ST-CT-1200	Perform TGA test on in-situ and sample bearing control samples	29	21-Feb-22	01-Apr-22										
ST-CT-1300	Perform FTIR test on in-situ and sample bearing control samples	29	21-Feb-22	01-Apr-22										
ST-CT-1400	Perform microscopy test on in-situ and sample bearing control samples	29	21-Feb-22	01-Apr-22										
ST-CT-1700	Document test results (excluding UV test)	5	04-Apr-22	08-Apr-22										
ST-CT-1800	Review report on test results (excluding UV test)	4	11-Apr-22	14-Apr-22										
ST-CT-1900	Determine need for mass sampling and sample size needed	8	19-Apr-22*	29-Apr-22										
ST-CT-1500	UV ageing of sample bearing control sample for 3 months	55	21-Feb-22	13-May-22										
ST-CT-1600	Perform UV test on sample bearing control sample	15	16-May-22	03-Jun-22										
ST-CT-2000	Document UV test results	5	06-Jun-22	10-Jun-22										
ST-CT-2100	Review report on UV test results	4	13-Jun-22	17-Jun-22										
Mass Sampling and Testing		163	14-Mar-22	04-Nov-22										
Sampling		113	14-Mar-22	26-Aug-22										
ST-MS-100	Compile a QCP for mass sampling	40	14-Mar-22*	13-May-22										
ST-MS-200	Obtain NNR approval of justification for continued testing	29	03-May-22	10-Jun-22										
ST-MS-300	Work orders and preparatory work for sample removal	29	09-May-22	17-Jun-22										
ST-MS-400	Remove external wrapping of in-situ bearings	5	20-Jun-22	24-Jun-22										
ST-MS-500	Perform shore hardness measurements on wrapping material	5	20-Jun-22	24-Jun-22										
ST-MS-600	Inspect condition of in-situ bearing behind external wrapping (photographs)	5	20-Jun-22	24-Jun-22										
ST-MS-700	Remove samples from in-situ bearings	5	20-Jun-22	24-Jun-22										
ST-MS-800	Rehabilitation of in-situ bearings (external wrapping)	25	20-Jun-22	22-Jul-22										
ST-MS-900	Document findings of in-situ bearing inspection	25	27-Jun-22	29-Jul-22										
ST-MS-1000	Preparation of samples (machining and micro-slicing)	30	27-Jun-22	05-Aug-22										
ST-MS-1100	Packaging of samples for dispatch to laboratory	9	08-Aug-22	19-Aug-22										
ST-MS-1200	Transport samples to laboratory	5	22-Aug-22	26-Aug-22										
Testing		50	29-Aug-22	04-Nov-22										
ST-MT-100	Test preparation and setup of test apparatus	10	29-Aug-22	09-Sep-22										
ST-MT-200	Perform tensile test on in-situ bearing samples	30	12-Sep-22	21-Oct-22										
ST-MT-300	Perform shore A hardness test on in-situ bearing samples	30	12-Sep-22	21-Oct-22										
<div> <div></div> Actual Work <div></div> Critical Remaining ... </div> <div> <div></div> Remaining Work <div></div> Milestone </div>					Page 2 of 5					govendgk				

RE-QUALIFICATION OF ASEISMIC BEARINGS FOR LONG TERM OPERATION (LTO)															
Activity ID		Activity Name			Original Duration	Start	Finish	2021		2022		2023		2024	
								Q	Q	Q	Q	Q	Q	Q	Q
<div></div>	ST-MT-400	Perform flexural test on in-situ bearing samples			30	12-Sep-22	21-Oct-22								
	ST-MT-500	Perform DMTA test on in-situ bearing s amples			30	12-Sep-22	21-Oct-22								
	ST-MT-600	Perform shear modulus test on in-situ bearing samples			30	12-Sep-22	21-Oct-22								
	ST-MT-700	Perform peel test on in-situ bearing samples			30	12-Sep-22	21-Oct-22								
	ST-MT-800	Perform FTIR test on in-situ bearing samples			30	12-Sep-22	21-Oct-22								
	ST-MT-900	Perform microscopy test on in-situ bearing samples			30	12-Sep-22	21-Oct-22								
	ST-MT-1000	Document test results			5	24-Oct-22	28-Oct-22								
	ST-MT-1100	Review report on test results			5	31-Oct-22	04-Nov-22								
	Sampling and Testing of Thermally-Aged Compounded Neoprene				281	31-Jan-22	31-Mar-23								
Sampling				25	31-Jan-22	04-Mar-22									
	ST-TS-100	Manufacture compounded neoprene material			20	31-Jan-22	25-Feb-22								
	ST-TS-200	Preparation of samples			5	28-Feb-22	04-Mar-22								
Testing				256	07-Mar-22	31-Mar-23									
	ST-TT-100	Test preparation and setup of test apparatus			5	07-Mar-22	11-Mar-22								
	ST-TT-300	Perform tensile test on thermally-aged samples at 3 months			19	06-Jun-22*	01-Jul-22								
	ST-TT-400	Perform shore A hardness test on thermally-aged samples at 3 months			19	06-Jun-22*	01-Jul-22								
	ST-TT-500	Perform flexural test on thermally-aged samples at 3 months			19	06-Jun-22*	01-Jul-22								
	ST-TT-600	Perform DMTA test on thermally-aged samples at 3 months			19	06-Jun-22*	01-Jul-22								
	ST-TT-700	Perform FTIR test on thermally-aged samples at 3 months			19	06-Jun-22*	01-Jul-22								
	ST-TT-2500	Test preparation and setup of test apparatus			5	29-Aug-22	02-Sep-22								
	ST-TT-800	Perform tensile test on thermally-aged samples at 6 months			20	29-Aug-22*	23-Sep-22								
	ST-TT-900	Perform shore A hardness test on thermally-aged samples at 6 months			20	29-Aug-22*	23-Sep-22								
	ST-TT-1000	Perform flexural test on thermally-aged samples at 6 months			20	29-Aug-22*	23-Sep-22								
	ST-TT-1100	Perform DMTA test on thermally-aged samples at 6 months			20	29-Aug-22*	23-Sep-22								
	ST-TT-1200	Perform FTIR test on thermally-aged samples at 6 months			20	29-Aug-22*	23-Sep-22								
	ST-TT-1300	Perform tensile test on thermally-aged samples at 9 months			19	21-Nov-22*	15-Dec-22								
	ST-TT-1400	Perform shore A hardness test on thermally-aged samples at 9 months			19	21-Nov-22*	15-Dec-22								
	ST-TT-1500	Perform flexural test on thermally-aged samples at 9 months			19	21-Nov-22*	15-Dec-22								
	ST-TT-1600	Perform DMTA test on thermally-aged samples at 9 months			19	21-Nov-22*	15-Dec-22								
	ST-TT-1700	Perform FTIR test on thermally-aged samples at 9 months			19	21-Nov-22*	15-Dec-22								
	ST-TT-2700	Perform shear modulus test on thermally-aged in-situ bearing samples at 3 months			14	28-Nov-22*	15-Dec-22								
	ST-TT-2800	Perform microscopy test on thermally-aged in-situ bearing samples at 3 months			14	28-Nov-22*	15-Dec-22								
	ST-TT-200	Thermal ageing of compounded neoprene for 12 months			217	14-Mar-22	10-Feb-23								
	ST-TT-2600	Thermal ageing of in-situ bearing samples (from mass sampling) for 6 months			104	05-Sep-22	17-Feb-23								
Actual Work		Critical Remaining ...		Page 3 of 5				govendgk							
Remaining Work		Milestone													

RE-QUALIFICATION OF ASEISMIC BEARINGS FOR LONG TERM OPERATION (LTO)														
Activity ID	Activity Name	Original Duration	Start	Finish	21	2022				2023				2024
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
ST-TT-1800	Perform tensile test on thermally-aged samples at 12 months	20	13-Feb-23	10-Mar-23										Perform tensile test
ST-TT-1900	Perform shore A hardness test on thermally-aged samples at 12 months	20	13-Feb-23	10-Mar-23										Perform shore A ha
ST-TT-2000	Perform flexural test on thermally-aged samples at 12 months	20	13-Feb-23	10-Mar-23										Perform flexural tes
ST-TT-2100	Perform DMTA test on thermally-aged samples at 12 months	20	13-Feb-23	10-Mar-23										Perform DMTA test
ST-TT-2200	Perform FTIR test on thermally-aged samples at 12 months	20	13-Feb-23	10-Mar-23										Perform FTIR test c
ST-TT-2300	Document test results	5	13-Mar-23	17-Mar-23										Document test resu
ST-TT-2900	Perform shear modulus test on thermally-aged in-situ bearing samples at 6 months	20	20-Feb-23*	17-Mar-23										Perform shear mod
ST-TT-3000	Perform microscopy test on thermally-aged in-situ bearing samples at 6 months	20	20-Feb-23*	17-Mar-23										Perform microscop
ST-TT-2400	Review report on test results	4	20-Mar-23	24-Mar-23										Review report on te
ST-TT-3100	Document test results	4	20-Mar-23	24-Mar-23										Document test resu
ST-TT-3200	Review report on test results	5	27-Mar-23	31-Mar-23										Review report on te
MODELLING		627	05-Jul-21	01-Mar-24										01-Mar-2
Contracting with External Service Providers		131	05-Jul-21	28-Jan-22										28-Jan-22, Contracting with Ext
M-CNT-100	Compile URS for modelling	35	04-Oct-21*	19-Nov-21										Compile URS for modelling
M-CNT-200	Place contract(s) for 2D and 3D modelling	131	05-Jul-21	28-Jan-22										Place contract(s) for 2D and 3D
Characterisation of Aseismic Bearing Properties		245	19-Apr-22	28-Apr-23										28-Apr-23, Charac
M-ABP-100	Initial characterisation of bearing properties up to 40 yrs using control sample test results	17	19-Apr-22	13-May-22										Initial characterisation of bear
M-ABP-200	Initial characterisation of bearing properties up to 40 yrs using control sample test results	20	20-Jun-22	15-Jul-22										Initial characterisation of be
M-ABP-300	Refined characterisation of bearing properties up to 40 yrs using mass sample test results	20	07-Nov-22	02-Dec-22										Refined characterisatio
M-ABP-400	Refined characterisation of bearing properties up to 40 yrs using thermally-aged material	18	27-Mar-23	21-Apr-23										Refined characteri
M-ABP-500	Characterisation of bearing properties up to 60 yrs using thermally-aged material test res	17	03-Apr-23	28-Apr-23										Characterisation o
Development of 2D Model		267	31-Jan-22	10-Mar-23										10-Mar-23, Develop
M-2D-100	Review and further development of existing 2D model	53	31-Jan-22	14-Apr-22										Review and further developm
M-2D-200	Qualification of new 2D model	160	19-Apr-22	02-Dec-22										Qualification of new 2D
M-2D-300	Submit new 2D model to Eskom for review and comments	14	05-Dec-22	13-Jan-23										Submit new 2D mode
M-2D-400	Address comments from reviewers	20	16-Jan-23	10-Feb-23										Address comments f
M-2D-500	Eskom approval of new 2D model	20	13-Feb-23	10-Mar-23										Eskom approval of
Development of 3D Model		356	31-Jan-22	21-Jul-23										21-Jul-23, Deve
M-3D-100	Review and further development of existing 3D model	193	31-Jan-22	04-Nov-22										Review and further dev
M-3D-200	Qualification of new 3D model	105	07-Nov-22	28-Apr-23										Qualification of nev
M-3D-300	Submit new 3D model to Eskom for review and comments	19	02-May-23	26-May-23										Submit new 3D m
M-3D-400	Address comments from reviewers	19	29-May-23	23-Jun-23										Address comme
M-3D-500	Eskom approval of new 3D model	20	26-Jun-23	21-Jul-23										Eskom approva
<div> <div></div> Actual Work <div></div> Critical Remaining ... </div> <div> <div></div> Remaining Work <div></div> Milestone </div>					Page 4 of 5					govendgk				

RE-QUALIFICATION OF ASEISMIC BEARINGS FOR LONG TERM OPERATION (LTO)										
Activity ID	Activity Name	Original Duration	Start	Finish	2021	2022	2023	2024	2025	
					Q	Q	Q	Q	Q	
Modelling of Data		598	16-Aug-21	01-Mar-24						01-Mar-24
M-MDL-100	Obtain interim seismic hazard curve (SSHAC)	87	16-Aug-21*	15-Dec-21						Obtain interim seismic hazard curve
M-MDL-200	Model the response of the NI using an SDOF system and control sample test results (ex	27	19-Apr-22	27-May-22						Model the response of the NI
M-MDL-300	Model the response of the NI using an SDOF system and control sample test results (inc	30	20-Jun-22	29-Jul-22						Model the response of the NI
M-MDL-400	Model the response of the NI using an SDOF system and mass sample test results	29	07-Nov-22	15-Dec-22						Model the response of the NI
M-MDL-500	Model the response of the NI using 2D model	18	13-Mar-23	06-Apr-23						Model the response of the NI
M-MDL-600	Model the response of the NI using 3D model and interim seismic hazard curve	19	24-Jul-23	18-Aug-23						Model the response of the NI
M-MDL-700	Obtain final seismic hazard curve (SSHAC)	89	14-Aug-23*	15-Dec-23						Obtain final seismic hazard curve
M-MDL-800	Model the response of the NI using 3D model and final seismic hazard curve	37	11-Jan-24	01-Mar-24						Model the response of the NI
REPORTING OF MODELLING RESULTS INTO LTO PROGRAMME		466	30-May-22	10-May-24						10-May-24
LTO-100	Model the response of the NI using 3D model and final seismic hazard curve	29	30-May-22	08-Jul-22						Model the response of the NI
LTO-200	Augment report for continued operation using results from SDOF modelling (mass sampl	25	09-Jan-23	10-Feb-23						Augment report for continued operation
LTO-300	Compile report for LTO using results from 2D modelling	27	11-Apr-23	19-May-23						Compile report for LTO
LTO-600	Submit report to NNR - 2D model	19	22-May-23	15-Jun-23						Submit report to NNR
LTO-400	Compile report for LTO using results from 3D modelling - interim seismic curve	29	21-Aug-23	29-Sep-23						Compile report for LTO
LTO-700	Submit report to NNR - 3D model with interim seismic curve	20	02-Oct-23	27-Oct-23						Submit report to NNR
LTO-500	Compile report for LTO using results from 3D modelling - final seismic curve	30	04-Mar-24	12-Apr-24						Compile report for LTO
LTO-800	Submit report to NNR - 3D model with final seismic curve	20	15-Apr-24	10-May-24						Submit report to NNR

Actual Work

Remaining Work

Critical Remaining ...

Milestone

Page 5 of 5

govendgk