



Tightness Control System

O R Tambo International Airport

Tightness Test Report

PS procedure at 30-01-2026 03:42:25 AM

Section	Status	Volume [m ³]	Tolerable leakrate [l / h]	Measured leakrate [l / h]
S_01	OK	253,35	10,13	-5,32
S_02	Not tested			
S_03	Not tested			
S_04	Leak alarm	43,48	1,74	37,63
S_05	OK	61,98	2,48	-1,24
S_06	OK	48,31	1,93	-1,06
S_07	OK	112,42	4,50	-2,22
S_08	OK	41,36	1,65	-0,98
S_09	OK	55,39	2,22	-1,40
S_10	Not tested			
S_11	Not tested			
S_12	Not tested			
S_13	Not tested			

Keenen Stanley PC&IT

Operator

Supervisor

Remarks: