



Tightness Control System

O R Tambo International Airport

Tightness Test Report

PS procedure at 05-03-2026 01:57:00 AM

Section	Status	Volume [m ³]	Tolerable leakrate [l / h]	Measured leakrate [l / h]
S_01	OK	253,35	10,13	-6,57
S_02	Not tested			
S_03	OK	150,25	6,01	1,64
S_04	OK	43,48	1,74	0,10
S_05	OK	61,98	2,48	0,32
S_06	OK	48,31	1,93	0,52
S_07	OK	112,42	4,50	0,57
S_08	OK	41,36	1,65	0,05
S_09	OK	55,39	2,22	-0,49
S_10	Error	149,89		
S_11	Not tested			
S_12	Not tested			
S_13	Not tested			

Keenen Stanley PC&IT

Operator

Supervisor

Remarks: