



Tightness Control System

## O R Tambo International Airport

# Tightness Test Report

**PS procedure at 04-03-2026 02:53:33 AM**

| Section | Status     | Volume<br>[m <sup>3</sup> ] | Tolerable leakrate<br>[l / h] | Measured leakrate<br>[l / h] |
|---------|------------|-----------------------------|-------------------------------|------------------------------|
| S_01    | OK         | 253,35                      | 10,13                         | -1,37                        |
| S_02    | Not tested |                             |                               |                              |
| S_03    | OK         | 150,25                      | 6,01                          | 1,53                         |
| S_04    | OK         | 43,48                       | 1,74                          | 0,21                         |
| S_05    | OK         | 61,98                       | 2,48                          | 0,26                         |
| S_06    | OK         | 48,31                       | 1,93                          | -0,55                        |
| S_07    | OK         | 112,42                      | 4,50                          | -2,13                        |
| S_08    | OK         | 41,36                       | 1,65                          | -0,43                        |
| S_09    | OK         | 55,39                       | 2,22                          | -1,00                        |
| S_10    | Error      | 149,89                      |                               |                              |
| S_11    | Not tested |                             |                               |                              |
| S_12    | Not tested |                             |                               |                              |
| S_13    | Not tested |                             |                               |                              |

Keenen Stanley PC&IT

Operator

Supervisor

Remarks: