

KVASAP MANHOLE REHABILITATION: CHAMBER REINFORCEMENT

Member	No of Panels	Sides per Panels	Bars per Side Panel	Dia	Length	Total Numbers	Bar Mark	SC	BENDING			
									A	B	C	D
FLOOR 1	1	4	13	Y12	2600	55	A	35	2300			
	1	1	80	Y10	1600	80	B	83	300	300	400	400
WALLS 1												
	4	2	11	Y16	2600	88	C	35	2300			
	4	2	12	Y16	2550	96	D	34	2400			
	4	2	8	Y10	430	48	E	33	70			
Dia R Y	8	10	12	16	20	25	30	32	Total	Date	13/11/2024	
		92,00	128,00	750,00						Det.By	TC MALUBANE	
										Chec. By		
Total		92 KG	128 KG	750 KG						Ref Dwg		000001
										Jon No		

