

MEMBER	MARK	DIA	No OF	BARS PER MEMB	TOTAL NUM- BER	LENGTH	S C	B E N D I N G				
								A	B	C	D	E/r
RETAINING WALL TYPE "C"	1	Y20	1	273	273	2850	55	200	150	2320	150	
	2	Y10	1	273	273	2500	35	2320				
	3	Y25	1	273	273	1750	37	400				
	4	Y12	1	273	273	1250	37	300				
	5	Y20	1	56	56	3550	34	3400				
	6	Y10	1	56	56	3500	34	3400				
	7	Y10	1	31	31	1650	39	800	110			
	8	Y10	1	52	52	6000	34	5900				
	9	Y10	1	60	60	5800	20	5800				
	10	Y10	1	2	2	5000	20	5000				
	11	R10	1	141	141	350	35	140				
	12	Y20	1	57	57	3450	34	3300				
	13	Y10	1	57	57	3400	34	3300				
	14	Y10	1	83	83	1250	39	600	110			
	15	Y10	1	56	56	6050	20	6050				
	16	Y10	1	52	52	5950	34	5850				
	17	Y10	1	2	2	6300	20	6300				
	18	Y10	1	52	52	7500	34	7400				
	19	Y10	1	26	26	7400	20	7300				
	20	Y10	1	72	72	7400	20	7400				
	21	Y20	1	107	107	2850	34	2700				
	22	Y10	1	107	107	2800	34	2700				
	23	Y10	1	2	2	7500	34	7400				
	24	Y10	1	52	52	5600	34	5500				
	25	Y10	1	56	56	5850	20	5850				
	26	Y20	1	53	53	3450	34	3300				
	27	Y10	1	53	53	3400	34	3300				
	28	Y10	1	2	2	6300	20	6300				
	8	10	12	16	20	25	32	40	TOT	Detailed Checked Date Project No Ref Dwg No		
R kg	0	30	0	0	0	0	0	0	30	SJK BN <i>BN-142</i> 20-05-2016		
Y kg	0	2923	303	1228	3356	0	0	0	7810	E404 E404-R-019		
				DARK & SILVER CITY HOUSING BOT SITE - RETAINING WALL "C" REINFORCEMENT DETAILS					Revision	0		
									Schedule No	E404-BS-019		