

**Technical Schedules A and B for
DDT-3089 - MISPAN FULL TENSION JOINT SET**

NB. UNIQUE SCHEDULES ARE TO BE COMPLETED PER SAP NUMBER LISTED BELOW

NB. SUPPLIERS TO CONFIRM ADHERENCE TO THE LATEST PUBLISHED REVISION OF ALL APPLICABLE ESKOM DRAWINGS

SAP Number	Technical Description
165688	FERRULE, CRIMP AL 25SQ INSULATED D3089
165720	JOINT, MSPN SET 3x35+35SQ B/N ABC D3089
165721	JOINT, MSPN SET 3x70+50SQ B/N ABC D3089
165766	JOINT, MSPN SET 2x35+35SQ B/N ABC D3089
165767	JOINT, MSPN SET 1x35+35SQ B/N ABC D3089
215198	JOINT, MSPN SET 3x35+54.6SQ INSNEUT D3089
215199	JOINT, MSPN SET 3x70+54.6SQ INSNEUT D3089

Schedule A: Purchasers specific requirements

Schedule B: Guarantees and technical particulars of equipment offered

1	2	3	4
Item	Description	Schedule A	Schedule B
1	Product Information		
1.1	• Purchasing details		
1.1.1	Eskom SAP No	Select SAP number from list above	xxxxxxxxxx
1.1.2	Manufacturer	Manufacturer name	xxxxxxxxxx
1.1.3	Manufacturer's Product Code	Specify Code	xxxxxxxxxx
1.1.4	Manufacturer's Drawing number & Revision number	Specify No and Rev	xxxxxxxxxx
1.1.5	Manufacturer's physical unique identifier and product code indelibly marked on product body as per Eskom DDT-3089	Specify markings	xxxxxxxxxx
1.1.6	• Compliance to Eskom Buyer's Guide Drawings		
1.1.6.1	MISPAN FULL TENSION JOINT SET - All ferrules equipped with centre stop & filled with jointing compound and capped	Eskom DDT-3089	YES
1.1.6.2	MISPAN FULL TENSION JOINT SET - Joints to exclude moisture from conductors and able to be crimped with 17.3mm across flats hex. die	Eskom DDT-3089	YES
1.1.6.3	MISPAN FULL TENSION JOINT SET - Joints supplied for insulated phases as per SAP number	Eskom DDT-3089	State number of joints
1.1.6.4	MISPAN FULL TENSION JOINT SET - Joint supplied for insulated neutral conductor as per SAP number	Eskom DDT-3089	YES or NO
1.1.6.5	MISPAN FULL TENSION JOINT SET - Joint supplied for bare neutral conductor as per SAP number	Eskom DDT-3089	YES OR NO

Enquiry No.: _____

Date: ____/____/____

Tenderers Name: _____

A & B Schedule

1.1.6.6		MISPAN FULL TENSION JOINT SET - Colour code as per SAP number	Eskom DDT-3089	YES	
1.1.6.7		MISPAN FULL TENSION FERRULE - Ferrule equipped with centre stop & filled with jointing compound and capped	Eskom DDT-3089	YES	
1.1.6.8		MISPAN FULL TENSION FERRULE - Ferrule to exclude moisture from conductors and able to be crimped with 17.3mm across flats hex. die	Eskom DDT-3089	YES	
1.1.6.9		MISPAN FULL TENSION FERRULE - Pre-insulated for 25sq aluminium	Eskom DDT-3089	YES	
1.1.6.10		MISPAN FULL TENSION FERRULE - Colour code as per SAP number	Eskom DDT-3089	YES	
1.1.7		Item sample required, upon request from Eskom (As per the Technical Criteria Document)		YES	
1.2	•	Mechanical Properties			
1.2.1		Material Grade - UV stabilized sleeve	State material grade	xxxxxxxxxx	
1.2.2		Material Grade - Ferrule	State material grade	xxxxxxxxxx	
2		Documentation (to be submitted with tender)			
		Note: All documentation to also be provided in electronic format.			
2.1	•	General			
2.1.1		Approved Manufacturer Drawings showing markings and dimensions	1 Set submitted	YES	
2.2	•	Test Reports (where applicable)			Required
2.2.1		Has the relevant signed mandatory test schedule been submitted.	Signed Test Schedule Submitted	YES	
3		Packaging			
3.1		Packaging material, method and maximum quantity, not exceeding 30kg.		Supplier to provide details	
3.2		Markings to be stipulated.		Supplier to provide details	
3.3		Installation instructions provided in packaging.		YES	

Deviations to any of the stated requirements are to be captured on the Deviation Schedule.

SUPPLIER SIGNATURES_____
Name (Print)_____
Company name_____
Sign_____
Date