

Supply, delivery, Installation and Commissioning of custom-made containers ARC/61/01/2026

Name of bidder _____

Bidders are required to complete pricing schedule below and submit their quotations according to the breakdown provided below:

Structure 1 – Prefabricated insulated panel building measuring		Unit Price	Total Amount
Specification	Qty		
12 m × 7.2 m Prefabricated insulated panel building	1	R	R
Internal height 3 500 mm	1	R	R
Wall thickness 100 mm	1	R	R
Roof thickness 75 mm	1	R	R
Join on site	1	R	R
Structure 2 – Container Processing Structure			
Specification	Qty		
12 m High Cube containers	3	R	R
Structural steel frames for joining	2	R	R
Join on site	1	R	R
A. CONCRETE WORKS			
Structure 1			
Concrete foundation slab (150mm thick - 100mm compacted base + 50mm topping) for 12m × 7.2m building	12.96 m ³	R	R
Building of 6 concrete lines across structure (7.2m length × 0.1m width × 0.15m depth)	0.648 m ³	R	R
Concrete apron around building (38.4m L × 1m W × 0.15m D)	5.76 m ³	R	R
Concrete ramp at roller shutter door (4m wide × 2m deep × 150mm thick with slope)	1.2 m ³	R	R
Structure 2			

Supply, delivery, Installation and Commissioning of custom-made containers ARC/61/01/2026

Concrete foundation slab (150mm thick - 100mm compacted base + 50mm topping) for 12m × 7.2m container structure	12.96 m³	R	R
Building of 6 concrete lines across structure (7.2m length × 0.1m width × 0.15m depth)	0.648 m³	R	R
Concrete apron around container structure (38.4m L × 1m W × 0.15m D)	5.76 m³	R	R
B. FLOORING (COMBINED)			
Specification	Qty		
Supply and install 2 mm Duke welded vinyl floor sheeting per m²	170.4 m²	R	R
Supply and install Grey Duke vinyl floor coving per l/m /heavy duty vinyl sheet of 3mm similar to the hospital one	144 m	R	R
Removal of epoxy flooring and replacement with vinyl flooring from another container	104 m²	R	R
C. WINDOWS AND DOORS (COMBINED)			
Specification	Qty		
Supply and install PT1212 aluminium top-hung windows (1200mm x 1200mm)	18	R	R
Supply and install Venetian blinds 1 200 × 1 500 mm	18	R	R
Supply and install Steel roller shutter door 4 000 mm W × 3 000 mm H	1	R	R
Supply and install full aluminium door with lock set, bronze in colour- SABS Approved (2.2m x1.6m)	2	R	R
Supply and install of 50mm Panel Double Door Installed (Extra Height and Width (3m x1.2m)	4	R	R
Supply and install aluminium trellies security gate with slam lock	2	R	R

Supply, delivery, Installation and Commissioning of custom-made containers ARC/61/01/2026

Supply and install burglar bars on windows (aluminium)	18	R	R
D. PLUMBING (COMBINED)			
Specification	Qty		
Supply and install floor drain	1	R	R
Supply and install of 150 litre electric geysers	2	R	R
Supply and install stainless-steel tables with two industrialized double deep sinks and splashback plus plumbing system line	3	R	R
Certificate of compliance	2	R	R
E. ELECTRICAL (COMBINED)			
Specification	Qty		
Supply and install 380 V three-phase distribution board 20 Module SUS2SAM, 100 A, with surge arreator	2	R	R
Supply and install 20A circuit breakers (Standard Plugs)	6	R	R
Supply and install 10A circuit breakers (lights)	8	R	R
Supply and install power cables connected to the main power source and standby generator (distance 90 meters)	2	R	R
Supply and install 1.2 m vapour-proof double LED light fittings	15	R	R
Supply and install light switches (double or single)	6	R	R
Supply and install Day/Night switches	2	R	R
Supply and install dedicated double plug points (SABS Approved)	21	R	R
Supply and install 3 phase 32 A 3P+E 380 V IP67 switched socket outlets (male and female)	6	R	R
Supply and install 3 phase 60 A 3P+E 380 V IP67 switched socket outlets (male and female)	4	R	R

Supply, delivery, Installation and Commissioning of custom-made containers ARC/61/01/2026

Supply and install single phase 240v 32A outlets	4	R	R
Supply and install 20 mm surface-mounted electrical trunking	24 m	R	R
Supply and install PVC twin-compartment power skirting.	24 m	R	R
Supply and install exterior flood lights	5	R	R
Certificate of compliance	2	R	R
F. PAINTING AND WATERPROOFING (COMBINED)			
Specification	Qty		
Roof painting with maroon rubber paint - two coats (combined roof area 172.8 m ²)	172.8 m ²	R	R
External structure painting with white paint - two coats (combined external wall area 268.8 m ²)	268.8 m ²	R	R
Roof waterproofing treatment for both structures (combined roof area 172.8 m ²)	172.8 m ²	R	R
G.AIR FILTRATION SYSTEMS	Qty		
Supply and install air filtration system (with 3-stage filtration, 1.200 m ³ /h capacity each, 380V 3-phase)	2	R	R
H. HVAC SYSTEM	Qty		
Supply and install 12000 BTU Aircons	6	R	R
Supply and install extractor fans	2	R	R
I. OHS CONTRACTORS FILE	1	R	R
J. SITE CLEARING AND RUBBLE REMOVAL	1	R	R
K. Delivery, installation and commissioning cost	1	R	R
Total Amount (Exclude VAT)			R
Vat 15%			R
Total amount (Include of VAT)			R

NB: Only bidders who quote in accordance to the specifications and bill of quantities (BOQ) will be considered for further evaluation.