

ANNEXURE A

SUPPLY, DELIVER AND INSTALL GUARDHOUSES COMPLETE
EAST LONDON STATION AND GQEERHA STATION

PROVISIONAL BILLS OF QUANTITIES

ITEM NO	DESCRIPTION	UNIT	QUANTITY	RATE	AMOUNT
1	<u>SECTION NO. 1 - SITE CLEARANCE</u>				
	Site clearing and prepare the area	Sum	1	R	-
2	<u>SECTION NO. 2 - CONCRETE SLAB</u>				
	Supply, place and cure 25mpa Concrete for slab size 4m X 4m X 0,10 thickness	m3	2	R	-
3	<u>SECTION NO. 3 - STRUCTURE</u>				
	3.5m x 2.5m Movable Temporary Guardrooms complete	No	4	R	-
	• External Dimensions 3500mm L x 2500mm W x 2800mm H • Internal Clear Height Min 2400mm. • Doors frame 75x75x3mm mild steel square fully welded • Doors 1 x Steel security door 900mm W, outward opening, 3-level lock and 2 x set keys • Windows 2 x Sliding aluminum windows 1200mm W x 1000mm H with burglar (galvanised) and blind (horizontal metal blinds to slot size Y 25mm sleek profile and 50mm broader coverage and a bolder look metallic & perforated. . • Frame: 75x75x3mm mild steel square tubing, fully welded. • Walls & Roof: 0.5mm Chromadek/IBR cladding (or equal approved) over 50mm polystyrene insulation. • Roof: Chromadek/IBR profile, 5° pitch, with PVC gutters and 2 downpipes • Corrosion protection: Sandblast SA 2.5, 2x coats epoxy primer, 2 coats polyurethane topcoat. • Colour: White. • Floor Finish: Non-slip epoxy coating. • Ventilation: 2x 200x200mm louver vents with insect mesh. • Electrical: 5 points				
4	<u>SECTION NO. 4 - FURNITURE</u>				
	FURNITURE				
	• Chairs Gas height adjustment with standard synchro mechanism on a 5 star Nylon base with castors and foot rest ring (Black mesh and Blue seat)	No	8	R	-
	• Table	No	4	R	-
	• Steel four drawer filing Cabinet (Steel lockable(each drawer) Four Drawer Filing Cabinet, size 470mm (w) x 630mm (d) x 1320mm (h))	No	4	R	-
5	<u>SECTION NO. 5 - AIRCONDITION AND REFRIGERATION</u>				
	• 9000 BTU Air conditioner split Type 220v, with remote control and batteries (Supply , Install, Test and Commission)	No	4	R	-
	Bar fridge 850hx550wx550d, colour white	No	4	R	-
	Microwave : 26L Microwave colour white	No	4	R	-
6	<u>SECTION NO. 6 - FIRE EQUIPMENT</u>				
	• Fire extinguisher 2kg DCP mounted inside	No	4	R	-
6	<u>SECTION NO. 6 - ELECTRICAL CONNECTION</u>				
	• Cabling	Prov Sum	1	R 20,000.00	R 20,000.00

SUPPLY, DELIVER AND INSTALL GUARDHOUSES COMPLETE
EAST LONDON STATION AND GQEBERHA STATION

PROVISIONAL BILLS OF QUANTITIES

ITEM NO	DESCRIPTION	UNIT	QUANTITY	RATE	AMOUNT
	SUMMARY				
	SECTION NO. 1 - SITE CLEARANCE			R	-
	SECTION NO. 2 - CONCRETE SLAB			R	-
	SECTION NO. 3 - STRUCTURE			R	-
	SECTION NO. 4 - FURNITURE			R	-
	SECTION NO. 5 - AIRCONDITION AND REFRIGERATION			R	-
	SECTION NO. 6 - FIRE EQUIPMENT			R	-
	SECTION NO. 6 - ELECTRICAL CONNECTION			R	20,000.00
	TOTAL	T		R	-
	Add: Value Added Tax at 15% RATE#	TAX	15%	R -	R -
	GRAND TOTAL				R -