Test Report Schedule
D-DT-3102 LUG, CRIMPING CU

The test reports are required for the selected SAP number listed on this sheet.

SAP No: _____ (To be specified)

1	2	3	4	5
Item	**Description**	**Standard**	**Clause**	**Report No.**
	Electrical			
1	Installation	SANS 61238-1	6.1	
2	Measurements	SANS 61238	6.2	
2.1	Electrical resistance measurements	SANS 61238	6.2.1	
2.2	Temperature measurements	SANS 61238	6.2.2	
3	Heat cycle test			
3.1	First heat cycle	SANS 50483-6	6.3.1	
3.2	Second heat cycle	SANS 50483-6	6.3.2	
3.3	Subsequent heat cycles	SANS 50483-6	6.3.3	
3.4	Short-circuit tests	SANS 50483-6	6.3.4	
4	Assessment of results	SANS 50483-6	6.4	
	Mechanical tests:			
5	Method	SANS 50483-5	7.1	

SUPPLIER SIGNATURES

_____ **Name (Print)**

_____ **Company name**

_____ **Sign**

_____ **Date**