Assignment list

ABS operand	Symbolic operand	Operand comment
		UNIT CO-ORDINATOR PLC (P02)
		0 0BYD72 +AA003 : 32DI - 430 4UA11
I 4.0	SPARE I 4.0	SPARE INPUT
I 4.1	FAN WARNING	FAN WARNING INPUT FROM POWER SUPPLY
I 4.2	FAN ALARM	FAN ALARM INPUT FROM POWER SUPPLY
I 4.3	BATTERY LOW	BATTERY LOW INPUT FROM POWER SUPPLY
I 4.4	MCB TRIPPED	MCB TRIPPED INPUT FROM POWER M.C.B.s
I 4.5	SPARE I 4.5	SPARE INPUT
I 4.6	SPARE I 4.6	SPARE INPUT
I 4.7	SPARE I 4.7	SPARE INPUT
.		
I 5.0	SPARE I 5.0	SPARE INPUT
I 5.1	SPARE I 5.1	SPARE INPUT
I 5.2	SPARE I 5.2	SPARE INPUT
I 5.3	SPARE I 5.3	SPARE INPUT
I 5.4	SPARE I 5.4	SPARE INPUT
I 5.5	SPARE I 5.5	SPARE INPUT
I 5.6	SPARE I 5.6	SPARE INPUT
I 5.7	SPARE I 5.7	SPARE INPUT
.		
I 6.0	SPARE I 6.0	SPARE INPUT
I 6.1	SPARE I 6.1	SPARE INPUT
I 6.2	SPARE I 6.2	SPARE INPUT
I 6.3	SPARE I 6.3	SPARE INPUT
I 6.4	SPARE I 6.4	SPARE INPUT
I 6.5	SPARE I 6.5	SPARE INPUT
I 6.6	SPARE I 6.6	SPARE INPUT
I 6.7	SPARE I 6.7	SPARE INPUT
.		
I 7.0	SPARE I 7.0	SPARE INPUT
I 7.1	SPARE I 7.1	SPARE INPUT
I 7.2	SPARE I 7.2	SPARE INPUT
I 7.3	SPARE I 7.3	SPARE INPUT
I 7.4	SPARE I 7.4	SPARE INPUT
I 7.5	SPARE I 7.5	SPARE INPUT
I 7.6	SPARE I 7.6	SPARE INPUT
I 7.7	STN-CO HEALTHY	INPUT FROM STN-CO : ALL LINKS OK
.		
.PA		

Assignment list

ABS operand	Symbolic operand	Operand comment
		UNIT CO-ORDINATOR PLC (P02)
		0 0BYD72 +AA027 : 32DQ- 451 4UA11
Q 4.0	10BDE01 EW001 XB02	3.3kV U1/DIESEL BD CUB01 BKR CLOSED
Q 4.1	10BDE01 EW001 XB01	3.3kV U1/DIESEL BD CUB01 BKR OPEN
Q 4.2		3.3kV U1/DIESEL BD ISOL CLOSED
Q 4.3		3.3kV U1/DIESEL BD ISOL OPEN
Q 4.4	10BDE03 EW003 XB02	3.3kV U1 D/GEN BD CUB03 ISOLATOR CLOSED
Q 4.5	10BDE03 EW003 XB01	3.3kV U1 D/GEN BD CUB03 ISOLATOR OPEN
Q 4.6	10BDE03 EW001 XB02	3.3kV U1 D/GEN BD CUB03 BKR CLOSED
Q 4.7	10BDE03 EW001 XB01	3.3kV U1 D/GEN BD CUB03 BKR OPEN
.		
Q 5.0		
Q 5.1		
Q 5.2	10BMA15 XB02	380V U/DIESEL GEN BD 1 CUB15 BKR CLOSED
Q 5.3	10BMA15 XB01	380V U/DIESEL GEN BD 1 CUB15 BKR OPEN
Q 5.4	10BMA14 XB02	380V U/DIESEL GEN BD 1 CUB14 BKR CLOSED
Q 5.5	10BMA14 XB01	380V U/DIESEL GEN BD 1 CUB14 BKR OPEN
Q 5.6	10BMA13 XB02	380V U/DIESEL GEN BD 1 CUB13 BKR CLOSED
Q 5.7	10BMA13 XB01	380V U/DIESEL GEN BD 1 CUB13 BKR OPEN
.		
Q 6.0	10BMA12 XB02	380V U/DIESEL GEN BD 1 CUB12 BKR CLOSED
Q 6.1	10BMA12 XB01	380V U/DIESEL GEN BD 1 CUB12 BKR OPEN
Q 6.2	20BDE01 EW001 XB02	3.3kV U2 D/GEN BD CUB01 BKR CLOSED
Q 6.3	20BDE01 EW001 XB01	3.3kV U2 D/GEN BD CUB01 BKR OPEN
Q 6.4		
Q 6.5		
Q 6.6	20BDE03 EW001 XB02	3.3kV U2 D/GEN BD CUB03 BKR CLOSED
Q 6.7	20BDE03 EW001 XB01	3.3kV U2 D/GEN BD CUB03 BKR OPEN
.		
Q 7.0	20BDE03 EW003 XB02	3.3kV U2 D/GEN BD CUB03 ISOLATOR CLOSED
Q 7.1	20BDE03 EW003 XB01	3.3kV U2 D/GEN BD CUB03 ISOLATOR OPEN
Q 7.2		
Q 7.3		
Q 7.4	20BMA15 XB02	380V U/DIESEL GEN BD 2 CUB15 BKR CLOSED
Q 7.5	20BMA15 XB01	380V U/DIESEL GEN BD 2 CUB15 BKR OPEN
Q 7.6	20BMA14 XB02	380V U/DIESEL GEN BD 2 CUB14 BKR CLOSED
Q 7.7	20BMA14 XB01	380V U/DIESEL GEN BD 2 CUB14 BKR OPEN
.		
		0 0BYD72 +AA035 : 32DQ- 451 4UA11
Q 8.0	20BMA13 XB02	380V U/DIESEL GEN BD 2 CUB13 BKR CLOSED
Q 8.1	20BMA13 XB01	380V U/DIESEL GEN BD 2 CUB13 BKR OPEN
Q 8.2	20BMA12 XB02	380V U/DIESEL GEN BD 2 CUB12 BKR CLOSED
Q 8.3	20BMA12 XB01	380V U/DIESEL GEN BD 2 CUB12 BKR OPEN
Q 8.4	30BDE01 EW001 XB02	3.3kV U3 D/GEN BD CUB01 BKR CLOSED
Q 8.5	30BDE01 EW001 XB01	3.3kV U3 D/GEN BD CUB01 BKR OPEN
Q 8.6		
Q 8.7		
.		
Q 9.0	30BDE03 EW003 XB02	3.3kV U3 D/GEN BD CUB03 ISOLATOR CLOSED
Q 9.1	30BDE03 EW003 XB01	3.3kV U3 D/GEN BD CUB03 ISOLATOR OPEN
Q 9.2	30BDE03 EW001 XB02	3.3kV U3 D/GEN BD CUB03 BKR CLOSED
Q 9.3	30BDE03 EW001 XB01	3.3kV U3 D/GEN BD CUB03 BKR OPEN
Q 9.4		
Q 9.5		
Q 9.6	30BMA15 XB02	380V U/DIESEL GEN BD 3 CUB15 BKR CLOSED
Q 9.7	30BMA15 XB01	380V U/DIESEL GEN BD 3 CUB15 BKR OPEN
.PA		

Assignment list

ABS operand	Symbolic operand	Operand comment
		UNIT CO-ORDINATOR PLC (P02)
		0 0BYD72 +AA035 : 32DQ- 451 4UA11
Q 10.0	30BMA13 XB02	380V U/DIESEL GEN BD 3 CUB13 BKR CLOSED
Q 10.1	30BMA13 XB01	380V U/DIESEL GEN BD 3 CUB13 BKR OPEN
Q 10.2	30BMA13 XB02	380V U/DIESEL GEN BD 3 CUB13 BKR CLOSED
Q 10.3	30BMA13 XB01	380V U/DIESEL GEN BD 3 CUB13 BKR OPEN
Q 10.4	30BMA12 XB02	380V U/DIESEL GEN BD 3 CUB12 BKR CLOSED
Q 10.5	30BMA12 XB01	380V U/DIESEL GEN BD 3 CUB12 BKR OPEN
Q 10.6	40BDE01 EW001 XB02	3.3kV U4 D/GEN BD CUB01 BKR CLOSED
Q 10.7	40BDE01 EW001 XB01	3.3kV U4 D/GEN BD CUB01 BKR OPEN
.		
Q 11.0		
Q 11.1		
Q 11.2	40BDE03 EW001 XB02	3.3kV U4 D/GEN BD CUB03 BKR CLOSED
Q 11.3	40BDE03 EW001 XB01	3.3kV U4 D/GEN BD CUB03 BKR OPEN
Q 11.4	40BDE03 EW003 XB02	3.3kV U4 D/GEN BD CUB03 ISOLATOR CLOSED
Q 11.5	40BDE03 EW003 XB01	3.3kV U4 D/GEN BD CUB03 ISOLATOR OPEN
Q 11.6		
Q 11.7		
.		
		0 0BYD72 +AA043 : 32DQ- 451 4UA11
Q 12.0	40BMA15 XB02	380V U/DIESEL GEN BD 4 CUB15 BKR CLOSED
Q 12.1	40BMA15 XB01	380V U/DIESEL GEN BD 4 CUB15 BKR OPEN
Q 12.2	40BMA14 XB02	380V U/DIESEL GEN BD 4 CUB14 BKR CLOSED
Q 12.3	40BMA14 XB01	380V U/DIESEL GEN BD 4 CUB14 BKR OPEN
Q 12.4	40BMA13 XB02	380V U/DIESEL GEN BD 4 CUB13 BKR CLOSED
Q 12.5	40BMA13 XB01	380V U/DIESEL GEN BD 4 CUB13 BKR OPEN
Q 12.6	40BMA12 XB02	380V U/DIESEL GEN BD 4 CUB12 BKR CLOSED
Q 12.7	40BMA12 XB01	380V U/DIESEL GEN BD 4 CUB12 BKR OPEN
.		
Q 13.0	50BDE01 EW001 XB02	3.3kV U5 D/GEN BD CUB01 BKR CLOSED
Q 13.1	50BDE01 EW001 XB01	3.3kV U5 D/GEN BD CUB01 BKR OPEN
Q 13.2		
Q 13.3		
Q 13.4	50BDE03 EW003 XB02	3.3kV U5 D/GEN BD CUB03 ISOLATOR CLOSED
Q 13.5	50BDE03 EW003 XB01	3.3kV U5 D/GEN BD CUB03 ISOLATOR OPEN
Q 13.6	50BDE03 EW001 XB02	3.3kV U5 D/GEN BD CUB03 BKR CLOSED
Q 13.7	50BDE03 EW001 XB01	3.3kV U5 D/GEN BD CUB03 BKR OPEN
.		
Q 14.0		
Q 14.1		
Q 14.2	50BMA15 XB02	380V U/DIESEL GEN BD 5 CUB15 BKR CLOSED
Q 14.3	50BMA15 XB01	380V U/DIESEL GEN BD 5 CUB15 BKR OPEN
Q 14.4	50BMA14 XB02	380V U/DIESEL GEN BD 5 CUB14 BKR CLOSED
Q 14.5	50BMA14 XB01	380V U/DIESEL GEN BD 5 CUB14 BKR OPEN
Q 14.6	50BMA13 XB02	380V U/DIESEL GEN BD 5 CUB13 BKR CLOSED
Q 14.7	50BMA13 XB01	380V U/DIESEL GEN BD 5 CUB13 BKR OPEN
.		
Q 15.0	50BMA12 XB02	380V U/DIESEL GEN BD 5 CUB12 BKR CLOSED
Q 15.1	50BMA12 XB01	380V U/DIESEL GEN BD 5 CUB12 BKR OPEN
Q 15.2	60BDE01 EW001 XB02	3.3kV U6 D/GEN BD CUB01 BKR CLOSED
Q 15.3	60BDE01 EW001 XB01	3.3kV U6 D/GEN BD CUB01 BKR OPEN
Q 15.4		
Q 15.5		
Q 15.6	60BDE03 EW001 XB02	3.3kV U6 D/GEN BD CUB03 BKR CLOSED
Q 15.7	60BDE03 EW001 XB01	3.3kV U6 D/GEN BD CUB03 BKR OPEN
.PA		

Assignment list

ABS operand	Symbolic operand	Operand comment
		UNIT CO-ORDINATOR PLC (P02)
		0 0BYD72 +AA051 : 32DQ- 451 4UA11
Q 16.0	60BDE03 EW003 XB02	3.3kV U6 D/GEN BD CUB03 ISOLATOR CLOSED
Q 16.1	60BDE03 EW003 XB01	3.3kV U6 D/GEN BD CUB03 ISOLATOR OPEN
Q 16.2		
Q 16.3		
Q 16.4	60BMA15 XB02	380V U/DIESEL GEN BD 6 CUB15 BKR CLOSED
Q 16.5	60BMA15 XB01	380V U/DIESEL GEN BD 6 CUB15 BKR OPEN
Q 16.6	60BMA14 XB02	380V U/DIESEL GEN BD 6 CUB14 BKR CLOSED
Q 16.7	60BMA14 XB01	380V U/DIESEL GEN BD 6 CUB14 BKR OPEN
.		
Q 17.0	60BMA13 XB02	380V U/DIESEL GEN BD 6 CUB13 BKR CLOSED
Q 17.1	60BMA13 XB01	380V U/DIESEL GEN BD 6 CUB13 BKR OPEN
Q 17.2	60BMA12 XB02	380V U/DIESEL GEN BD 6 CUB12 BKR CLOSED
Q 17.3	60BMA12 XB01	380V U/DIESEL GEN BD 6 CUB12 BKR OPEN
Q 17.4	10BDE03 EW001 XB01	3.3kV U1 D/GEN BD CUB03 BKR OPEN
Q 17.5	20BDE03 EW001 XB01	3.3kV U2 D/GEN BD CUB03 BKR OPEN
Q 17.6	30BDE03 EW001 XB01	3.3kV U3 D/GEN BD CUB03 BKR OPEN
Q 17.7	40BDE03 EW001 XB01	3.3kV U4 D/GEN BD CUB03 BKR OPEN
.		
Q 18.0	50BDE03 EW001 XB01	3.3kV U5 D/GEN BD CUB03 BKR OPEN
Q 18.1	60BDE03 EW001 XB01	3.3kV U6 D/GEN BD CUB03 BKR OPEN
Q 18.2	11BBA10 EW001 XB02	11kV UNIT BD 1A CUB10 BKR CLOSED
Q 18.3	11BBA10 EW001 XB01	11kV UNIT BD 1A CUB10 BKR OPEN
Q 18.4	31BBA10 EW001 XB02	11kV UNIT BD 3A CUB10 BKR CLOSED
Q 18.5	31BBA10 EW001 XB01	11kV UNIT BD 3A CUB10 BKR OPEN
Q 18.6	51BBA10 EW001 XB02	11kV UNIT BD 5A CUB10 BKR CLOSED
Q 18.7	51BBA10 EW001 XB01	11kV UNIT BD 5A CUB10 BKR OPEN
.		
Q 19.0	10BAC00 XB02	GEN 1 22kV BREAKER CLOSED
Q 19.1	10BAC00 XB01	GEN 1 22kV BREAKER OPEN
Q 19.2	11BBA03 EW001 XB02	11kV UNIT BD 1A CUB03 BKR CLOSED
Q 19.3	11BBA03 EW001 XB01	11kV UNIT BD 1A CUB03 BKR OPEN
Q 19.4	11BBA01 XB02	11kV UNIT BD 1A CUB01 BKR CLOSED
Q 19.5	11BBA01 XB01	11kV UNIT BD 1A CUB01 BKR OPEN
Q 19.6	12BBA03 EW001 XB02	11kV UNIT BD 1B CUB03 BKR CLOSED
Q 19.7	12BBA03 EW001 XB01	11kV UNIT BD 1B CUB03 BKR OPEN
.		
		0 0BYD72 +AA059 : 32DQ- 451 4UA11
Q 20.0	11BBA05 XB02	11kV UNIT BD 1A CUB05 BKR CLOSED
Q 20.1	11BBA05 XB01	11kV UNIT BD 1A CUB05 BKR OPEN
Q 20.2	12BBA05 XB02	11kV UNIT BD 1B CUB05 BKR CLOSED
Q 20.3	12BBA05 XB01	11kV UNIT BD 1B CUB05 BKR OPEN
Q 20.4	11BCA02 EW001 XB02	6.6kV SERV BD 1A CUB02 BKR CLOSED
Q 20.5	11BCA02 EW001 XB01	6.6kV SERV BD 1A CUB02 BKR OPEN
Q 20.6	11BCA01 XB02	6.6kV SERV BD 1A CUB01 BKR CLOSED
Q 20.7	11BCA01 XB01	6.6kV SERV BD 1A CUB01 BKR OPEN
.		
Q 21.0	12BCA01 EW001 XB02	6.6kV SERV BD 1B CUB01 BKR CLOSED
Q 21.1	12BCA01 EW001 XB01	6.6kV SERV BD 1B CUB01 BKR OPEN
Q 21.2	10BAW00 XB02	GEN 1 22kV EARTH SWITCH OFF
Q 21.3	10BAW00 XB01	GEN 1 22kV EARTH SWITCH ON
Q 21.4	30BAC00 XB02	GEN 3 22kV BREAKER CLOSED
Q 21.5	30BAC00 XB01	GEN 3 22kV BREAKER OPEN
Q 21.6	31BBA03 EW001 XB02	11kV UNIT BD 3A CUB03 BKR CLOSED
Q 21.7	31BBA03 EW001 XB01	11kV UNIT BD 3A CUB03 BKR OPEN
.PA		

Assignment list

ABS operand	Symbolic operand	Operand comment
		UNIT CO-ORDINATOR PLC (P02)
		0 0BYD72 +AA059 : 32DQ- 451 4UA11
Q 22.0	31BBA01 XB02	11kV UNIT BD 3A CUB01 BKR CLOSED
Q 22.1	31BBA01 XB01	11kV UNIT BD 3A CUB01 BKR OPEN
Q 22.2	32BBA03 EW001 XB02	11kV UNIT BD 3B CUB03 BKR CLOSED
Q 22.3	32BBA03 EW001 XB01	11kV UNIT BD 3B CUB03 BKR OPEN
Q 22.4	31BBA05 XB02	11kV UNIT BD 3A CUB05 BKR CLOSED
Q 22.5	31BBA05 XB01	11kV UNIT BD 3A CUB05 BKR OPEN
Q 22.6	32BBA05 XB02	11kV UNIT BD 3B CUB05 BKR CLOSED
Q 22.7	32BBA05 XB01	11kV UNIT BD 3B CUB05 BKR OPEN
.		
Q 23.0	31BCA02 EW001 XB02	6.6kV SERV BD 3A CUB02 BKR CLOSED
Q 23.1	31BCA02 EW001 XB01	6.6kV SERV BD 3A CUB02 BKR OPEN
Q 23.2	31BCA01 XB02	6.6kV SERV BD 3A CUB01 BKR CLOSED
Q 23.3	31BCA01 XB01	6.6kV SERV BD 3A CUB01 BKR OPEN
Q 23.4	32BCA01 EW001 XB02	6.6kV SERV BD 3B CUB01 BKR CLOSED
Q 23.5	32BCA01 EW001 XB01	6.6kV SERV BD 3B CUB01 BKR OPEN
Q 23.6	30BAW00 XB02	GEN 3 22kV EARTH SWITCH OFF
Q 23.7	30BAW00 XB01	GEN 3 22kV EARTH SWITCH ON
.		
		0 0BYD72 +AA067 : 32DQ- 451 4UA11
Q 24.0	50BAC00 XB02	GEN 5 22kV BREAKER CLOSED
Q 24.1	50BAC00 XB01	GEN 5 22kV BREAKER OPEN
Q 24.2	51BBA03 EW001 XB02	11kV UNIT BD 5A CUB03 BKR CLOSED
Q 24.3	51BBA03 EW001 XB01	11kV UNIT BD 5A CUB03 BKR OPEN
Q 24.4	51BBA01 XB02	11kV UNIT BD 5A CUB01 BKR CLOSED
Q 24.5	51BBA01 XB01	11kV UNIT BD 5A CUB01 BKR OPEN
Q 24.6	52BBA03 EW001 XB02	11kV UNIT BD 5B CUB03 BKR CLOSED
Q 24.7	52BBA03 EW001 XB01	11kV UNIT BD 5B CUB03 BKR OPEN
.		
Q 25.0	51BBA05 XB02	11kV UNIT BD 5A CUB05 BKR CLOSED
Q 25.1	51BBA05 XB01	11kV UNIT BD 5A CUB05 BKR OPEN
Q 25.2	52BBA05 XB02	11kV UNIT BD 5B CUB05 BKR CLOSED
Q 25.3	52BBA05 XB01	11kV UNIT BD 5B CUB05 BKR OPEN
Q 25.4	51BCA02 EW001 XB02	6.6kV SERV BD 5A CUB02 BKR CLOSED
Q 25.5	51BCA02 EW001 XB01	6.6kV SERV BD 5A CUB02 BKR OPEN
Q 25.6	51BCA01 XB02	6.6kV SERV BD 5A CUB01 BKR CLOSED
Q 25.7	51BCA01 XB01	6.6kV SERV BD 5A CUB01 BKR OPEN
.		
Q 26.0	52BCA01 EW001 XB02	6.6kV SERV BD 5B CUB01 BKR CLOSED
Q 26.1	52BCA01 EW001 XB01	6.6kV SERV BD 5B CUB01 BKR OPEN
Q 26.2	50BAW00 XB02	GEN 5 22kV EARTH SWITCH OFF
Q 26.3	50BAW00 XB01	GEN 5 22kV EARTH SWITCH ON
Q 26.4	20BAC00 XB02	GEN 2 22kV BREAKER CLOSED
Q 26.5	20BAC00 XB01	GEN 2 22kV BREAKER OPEN
Q 26.6	21BBA03 EW001 XB02	11kV UNIT BD 2A CUB03 BKR CLOSED
Q 26.7	21BBA03 EW001 XB01	11kV UNIT BD 2A CUB03 BKR OPEN
.		
Q 27.0	21BBA01 XB02	11kV UNIT BD 2A CUB01 BKR CLOSED
Q 27.1	21BBA01 XB01	11kV UNIT BD 2A CUB01 BKR OPEN
Q 27.2	22BBA03 EW001 XB02	11kV UNIT BD 2B CUB03 BKR CLOSED
Q 27.3	22BBA03 EW001 XB01	11kV UNIT BD 2B CUB03 BKR OPEN
Q 27.4	21BBA05 XB02	11kV UNIT BD 2A CUB05 BKR CLOSED
Q 27.5	21BBA05 XB01	11kV UNIT BD 2A CUB05 BKR OPEN
Q 27.6	22BBA05 XB02	11kV UNIT BD 2B CUB05 BKR CLOSED
Q 27.7	22BBA05 XB01	11kV UNIT BD 2B CUB05 BKR OPEN
.PA		

Assignment list

ABS operand	Symbolic operand	Operand comment
		UNIT CO-ORDINATOR PLC (P02)
Q 28.0	21BCA02 EW001 XB02	0 0BYD72 +AA075 : 32DQ- 451 4UA11
Q 28.1	21BCA02 EW001 XB01	6.6kV SERV BD 2A CUB02 BKR CLOSED
Q 28.2	40BAC00 XB02	6.6kV SERV BD 2A CUB02 BKR OPEN
Q 28.3	40BAC00 XB01	GEN 4 22kV BREAKER CLOSED
Q 28.4	41BBA03 EW001 XB02	GEN 4 22kV BREAKER OPEN
Q 28.5	41BBA03 EW001 XB01	11kV UNIT BD 4A CUB03 BKR CLOSED
Q 28.6	41BBA01 XB02	11kV UNIT BD 4A CUB03 BKR OPEN
Q 28.7	41BBA01 XB01	11kV UNIT BD 4A CUB01 BKR CLOSED
.		11kV UNIT BD 4A CUB01 BKR OPEN
Q 29.0	42BBA03 EW001 XB02	
Q 29.1	42BBA03 EW001 XB01	11kV UNIT BD 4B CUB03 BKR CLOSED
Q 29.2	41BBA05 XB02	11kV UNIT BD 4B CUB03 BKR OPEN
Q 29.3	41BBA05 XB01	11kV UNIT BD 4A CUB05 BKR CLOSED
Q 29.4	42BBA05 XB02	11kV UNIT BD 4A CUB05 BKR OPEN
Q 29.5	42BBA05 XB01	11kV UNIT BD 4B CUB05 BKR CLOSED
Q 29.6	41BCA02 EW001 XB02	11kV UNIT BD 4B CUB05 BKR OPEN
Q 29.7	41BCA02 EW001 XB01	6.6kV SERV BD 4A CUB02 BKR CLOSED
.		6.6kV SERV BD 4A CUB02 BKR OPEN
Q 30.0	60BAC00 XB02	
Q 30.1	60BAC00 XB01	GEN 6 22kV BREAKER CLOSED
Q 30.2	61BBA03 EW001 XB02	GEN 6 22kV BREAKER OPEN
Q 30.3	61BBA03 EW001 XB01	11kV UNIT BD 6A CUB03 BKR CLOSED
Q 30.4	61BBA01 XB02	11kV UNIT BD 6A CUB03 BKR OPEN
Q 30.5	61BBA01 XB01	11kV UNIT BD 6A CUB01 BKR CLOSED
Q 30.6	62BBA03 EW001 XB02	11kV UNIT BD 6A CUB01 BKR OPEN
Q 30.7	62BBA03 EW001 XB01	11kV UNIT BD 6B CUB03 BKR CLOSED
.		11kV UNIT BD 6B CUB03 BKR OPEN
Q 31.0	61BBA05 XB02	
Q 31.1	61BBA05 XB01	11kV UNIT BD 6A CUB05 BKR CLOSED
Q 31.2	62BBA05 XB02	11kV UNIT BD 6A CUB05 BKR OPEN
Q 31.3	62BBA05 XB01	11kV UNIT BD 6B CUB05 BKR CLOSED
Q 31.4	61BCA02 EW001 XB02	11kV UNIT BD 6B CUB05 BKR OPEN
Q 31.5	61BCA02 EW001 XB01	6.6kV SERV BD 6A CUB02 BKR CLOSED
Q 31.6	60BAW00 XB02	6.6kV SERV BD 6A CUB02 BKR OPEN
Q 31.7	60BAW00 XB01	GEN 6 22kV EARTH SWITCH OFF
.		GEN 6 22kV EARTH SWITCH ON
Q 32.0	20BAW00 XB02	0 0BYD72 +AA083 : 32DQ- 451 4UA11
Q 32.1	20BAW00 XB01	GEN 2 22kV EARTH SWITCH OFF
Q 32.2	40BAW00 XB02	GEN 2 22kV EARTH SWITCH ON
Q 32.3	40BAW00 XB01	GEN 4 22kV EARTH SWITCH OFF
Q 32.4	SPARE Q 32.4	GEN 4 22kV EARTH SWITCH ON
Q 32.5	SPARE Q 32.5	SPARE OUTPUT
Q 32.6	SPARE Q 32.6	SPARE OUTPUT
Q 32.7	SPARE Q 32.7	SPARE OUTPUT
.		SPARE OUTPUT
Q 33.0	SPARE Q 33.0	
Q 33.1	SPARE Q 33.1	SPARE OUTPUT
Q 33.2	SPARE Q 33.2	SPARE OUTPUT
Q 33.3	SPARE Q 33.3	SPARE OUTPUT
Q 33.4	SPARE Q 33.4	SPARE OUTPUT
Q 33.5	SPARE Q 33.5	SPARE OUTPUT
Q 33.6	SPARE Q 33.6	SPARE OUTPUT
Q 33.7	SPARE Q 33.7	SPARE OUTPUT
.PA		

Assignment list

ABS operand	Symbolic operand	Operand comment
		UNIT CO-ORDINATOR PLC (P02)
		0 0BYD72 +AA083 : 32DQ- 451 4UA11
Q 34.0	22BBA03 EW001 XB02	11kV UNIT BD 2B CUB03 BKR CLOSED
Q 34.1	22BBA03 EW001 XB01	11kV UNIT BD 2B CUB03 BKR OPEN
Q 34.2	22BBA05 XB02	11kV UNIT BD 2B CUB05 BKR CLOSED
Q 34.3	22BBA05 XB01	11kV UNIT BD 2B CUB05 BKR OPEN
Q 34.4	22BCA01 EW001 XB02	6.6kV SERV BD 2B CUB01 BKR CLOSED
Q 34.5	22BCA01 EW001 XB01	6.6kV SERV BD 2B CUB01 BKR OPEN
Q 34.6	42BBA03 EW001 XB02	11kV UNIT BD 4B CUB03 BKR CLOSED
Q 34.7	42BBA03 EW001 XB01	11kV UNIT BD 4B CUB03 BKR OPEN
.		
Q 35.0	42BBA05 XB02	11kV UNIT BD 4B CUB05 BKR CLOSED
Q 35.1	42BBA05 XB01	11kV UNIT BD 4B CUB05 BKR OPEN
Q 35.2	42BCA01 EW001 XB02	6.6kV SERV BD 4B CUB01 BKR CLOSED
Q 35.3	42BCA01 EW001 XB01	6.6kV SERV BD 4B CUB01 BKR OPEN
Q 35.4	62BBA03 EW001 XB02	11kV UNIT BD 6B CUB03 BKR CLOSED
Q 35.5	62BBA03 EW001 XB01	11kV UNIT BD 6B CUB03 BKR OPEN
Q 35.6	62BBA05 XB02	11kV UNIT BD 6B CUB05 BKR CLOSED
Q 35.7	62BBA05 XB01	11kV UNIT BD 6B CUB05 BKR OPEN
.		
		0 0BYD72 +AA091 : 32DQ- 451 4UA11
Q 36.0	62BCA01 EW001 XB02	6.6kV SERV BD 6B CUB01 BKR CLOSED
Q 36.1	62BCA01 EW001 XB01	6.6kV SERV BD 6B CUB01 BKR OPEN
Q 36.2	SPARE Q 36.2	SPARE OUTPUT
Q 36.3	SPARE Q 36.3	SPARE OUTPUT
Q 36.4	SPARE Q 36.4	SPARE OUTPUT
Q 36.5	SPARE Q 36.5	SPARE OUTPUT
Q 36.6	SPARE Q 36.6	SPARE OUTPUT
Q 36.7	SPARE Q 36.7	SPARE OUTPUT
.		
Q 37.0	SPARE Q 37.0	SPARE OUTPUT
Q 37.1	SPARE Q 37.1	SPARE OUTPUT
Q 37.2	SPARE Q 37.2	SPARE OUTPUT
Q 37.3	SPARE Q 37.3	SPARE OUTPUT
Q 37.4	SPARE Q 37.4	SPARE OUTPUT
Q 37.5	SPARE Q 37.5	SPARE OUTPUT
Q 37.6	SPARE Q 37.6	SPARE OUTPUT
Q 37.7	SPARE Q 37.7	SPARE OUTPUT
.		
Q 38.0	SPARE Q 38.0	SPARE OUTPUT
Q 38.1	SPARE Q 38.1	SPARE OUTPUT
Q 38.2	SPARE Q 38.2	SPARE OUTPUT
Q 38.3	SPARE Q 38.3	SPARE OUTPUT
Q 38.4	SPARE Q 38.4	SPARE OUTPUT
Q 38.5	SPARE Q 38.5	SPARE OUTPUT
Q 38.6	SPARE Q 38.6	SPARE OUTPUT
Q 38.7	SPARE Q 38.7	SPARE OUTPUT
.		
Q 39.0	PANEL LAMP	PANEL LAMP OUTPUT
Q 39.1	ALARM HOOTER	ALARM HOOTER OUTPUT TO DIODES
Q 39.2	SPARE Q 39.2	SPARE OUTPUT
Q 39.3	SPARE Q 39.3	SPARE OUTPUT
Q 39.4	SPARE Q 39.4	SPARE OUTPUT
Q 39.5	SPARE Q 39.5	SPARE OUTPUT
Q 39.6	SPARE Q 39.6	SPARE OUTPUT
Q 39.7	UNIT-CO HEALTHY	OUTPUT TO STN-CO : ALL LINKS OK
.PA		