	Notes on the Drawings
	Is it necessary to galvanize reinforcement? This reduces bond strength between steel reinforcement and concrete and is an unnecessary expense since there will be 50mm cover provided to all reinforcement which is more than adequate.
	SANS 1200G has been withdrawn and most of the content is covered in SANS 2001 (CC1 and CC2) and SANS 10100 – 2
	Design Coordination & Squad Check
	Structural: coordinate trench layouts and structural details

TNPA TO COMMENT ON QUERY SUBMITTED

NOTES UPDATED

COORDINATION OF TRENCH LAYOUT & DETAILS DONE IN CONJUNCTION WITH ARCHITECTURAL DRAWINGS

Status: Amber

Architectural Engineering